

US ROCKIES REGION
Operation Summary Report

Well: **ADAM FARM 2-4** Spud date: 10/10/2009
 Project: COLORADO-WELD-NAD83-UTM13 Site: Adam Farm 17-4 Rig name no.: BASIC 1662/1662
 Event: ABANDONMENT Start date: 7/5/2017 End date: 8/4/2017
 Active datum: RKB @4,900.00usft (above Mean Sea Level) UWI: ADAM FARM 2-4

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
6/29/2017	12:00 - 13:00	1.00	ABANDP	53	B	P		FORM 17 TEST
6/30/2017	10:00 - 12:00	2.00	ABANDP	35	A	P		RU SUMMIT SLICKLINE, FISH PLUNGER & STANDING VALVE, TAG S.N. @ 7371' & TD @ 7506', RD SUMMIT SLICKLINE
7/5/2017	6:00 - 6:45	0.75	ABANDP	30	G	P		CREW TRAVEL
	6:45 - 7:00	0.25	ABANDP	48	B	P		MORNING SAFETY MEETING/JSA *REFER TO SAFETY SECTION FOR REPORT*
	7:00 - 8:00	1.00	ABANDP	30	A	P		LOCATION ON THE SAME ADAM FARM PAD, WELLHEAD IS A SEABOARD 4-1/2" 5K, SPOT IN BASE BEAM, MIRU BASIC #1662, RECONNECT ALL PUMP & TANK LINES
	8:00 - 10:00	2.00	ABANDP	30	E	P		CHECK WELL PRESSURES, TBG PRESSURE @ 1400PSI, SICP @ 1400PSI, BRADENHEAD PRESSURE @ 0PSI - NO FLUID BLEED WELL DOWN, KILL WELL w/ 40BBLs OF WATER w/ BIOCIDe DOWN TBG & 40BBLs DOWN CSG
	10:00 - 10:30	0.50	ABANDP	30	F	P		NU BOP & BIRD BATH, FUNCTION TEST, RU FLOOR & TONGS
	10:30 - 12:30	2.00	ABANDP	31	I	P		TOOH w/ 233JTS OF 2.375" 4.7# J-55 TBG, STAND BACK 222JTS - 111 STANDS IN DERRICK & LAY DOWN 11JTS ON TBG TRAILER
	12:30 - 13:45	1.25	ABANDP	34	G	P		RU RELIANCE WIRELINE , RIH w/ 3.75" GAUGE RING TO 7090', FLUID LEVEL AT OR AROUND 3000', POOH
	13:45 - 15:00	1.25	ABANDP	34	I	P		RIH w/ 4-1/2" CIBP, CORRELATE TO COLLARS @ 7062' & 7096', SET 4-1/2" CIBP @ 7080' , POOH, RD RELIANCE WIRELINE
	15:00 - 16:00	1.00	ABANDP	30	G	P		SWI, SDFN
	16:00 - 16:00	0.00	ABANDP	52	I	P		BRADENHEAD PRESSURE @ 0PSI - NO FLUID , OPEN SURFACE CSG VALVE & LEAVE IT OPEN ALL DAY, SHUT VALVE WHEN WE GO HOME
7/6/2017	6:00 - 6:45	0.75	ABANDP	30	G	P		CREW TRAVEL
	6:45 - 7:00	0.25	ABANDP	48	B	P		MORNING SAFETY MEETING/JSA *REFER TO SAFETY SECTION FOR REPORT*
	7:00 - 7:30	0.50	ABANDP	30	E	P		CHECK WELL PRESSURES, SICP @ 100PSI, BRADENHEAD PRESSURE @ 0PSI - NO FLUID BLEED WELL DOWN, KILL WELL w/ 10BBLs OF WATER w/ BIOCIDe DOWN CSG
	7:30 - 9:30	2.00	ABANDP	31	I	P		TALLY TBG IN HOLE, TIH w/ 2.375" 4.7# J-55 TBG, TAG 4-1/2" CIBP @ 7080' w/ 224JTS, PUH, EOT @ 7075' w/ 223JTS, RU KELLY HOSE
	9:30 - 10:45	1.25	ABANDP	31	H	P		RU KELLY HOSE, LOAD HOLE & ESTABLISH CIRCULATION w/ RIG PUMP, GOOD CIRCULATION, PUMPING AT 2.5-3BPM @ 400-500PSI, CIRCULATE UNTIL NO GAS IS DETECTED

US ROCKIES REGION
Operation Summary Report

Well: ADAM FARM 2-4

Spud date: 10/10/2009

Project: COLORADO-WELD-NAD83-UTM13

Site: Adam Farm 17-4

Rig name no.: BASIC 1662/1662

Event: ABANDONMENT

Start date: 7/5/2017

End date: 8/4/2017

Active datum: RKB @4,900.00usft (above Mean Sea Level)

UWI: ADAM FARM 2-4

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	10:45 - 11:00	0.25	ABANDP	52	F	P		ESTABLISH RED ZONE, MAKE SURE ALL PERSONNEL & VEHICLES ARE CLEAR OF WELLHEAD & PUMP LINES, PRESSURE TEST 4-1/2" CSG TO 1000PSI - HELD 15MIN, BLEED OFF PRESSURE TO OUR WORK TANK
	11:00 - 11:30	0.50	ABANDP	51	D	P		EOT @ 7075' w/ 223JTS OF 2.375" 4.7# J-55 TBG, GET O-TEX CEMENTERS SPOTTED IN & RIGGED UP , HAVE A QUICK HUDDLE-UP SAFETY MEETING/JSA, PRESSURE TEST LINES TO 2500PSI, PUMP 5BBLs OF FRESH WATER TO ESTABLISH CIRCULATION, PUMP 25SX(6.8BBLs) OF 15.8# 1.52 YIELD CLASS G CEMENT , FOLLOWED BY 25BBLs OF FRESH WATER DISPLACEMENT, GOOD CIRCULATION THROUGHOUT CEMENT JOB, PUMPED CEMENT AT 2BPM @ 500PSI, RIG O-TEX OFF OF TBG & HAVE THEM WASH UP THROUGH A RAG LINE TO OUR MUD TANK *ESTIMATED CEMENT FROM 6840'-7080*
	11:30 - 14:00	2.50	ABANDP	31	I	P		PUH, LAY DOWN 189JTS, EOT @ 5000' w/ 158JTS, RU KELLY HOSE & CIRCULATE HOLE CLEAN, RD KELLY HOSE, TOOH, LAY DOWN 124JTS & STAND BACK 34JTS(1070') IN DERRICK
	14:00 - 14:30	0.50	ABANDP	34	I	P		RU RELIANCE WIRELINE, RIH w/ 4-1/2" CIBP, CORRELATE TO COLLARS @ 3894' & 3936', SET 4-1/2" CIBP @ 3925', POOH
	14:30 - 15:00	0.50	ABANDP	34	D	P		RIH w/ DUMP BAILER, DUMP BAIL 2SX OF CEMENT ON TOP OF 4-1/2" CIBP @ 3925', POOH
	15:00 - 15:30	0.50	ABANDP	34	L	P		RIH w/ 4-1/2" JET CUTTER, CUT 4-1/2" CSG @ 400', POOH, RD RELIANCE WIRELINE
	15:30 - 16:30	1.00	ABANDP	30	G	P		SWI, SDFN
	16:30 - 16:30	0.00	ABANDP	52	I	P		BRADENHEAD PRESSURE @ 0PSI - NO FLUID , OPEN SURFACE CSG VALVE & LEAVE IT OPEN ALL DAY, SHUT VALVE WHEN WE GO HOME
7/7/2017	6:00 - 6:45	0.75	ABANDP	30	G	P		CREW TRAVEL
	6:45 - 7:00	0.25	ABANDP	48	B	P		MORNING SAFETY MEETING/JSA
	7:00 - 8:00	1.00	ABANDP	31	H	P		*REFER TO SAFETY SECTION FOR REPORT* CHECK WELL PRESSURES, SICP @ 0PSI, BRADENHEAD PRESSURE @ 0PSI - NO FLUID
	8:00 - 9:30	1.50	ABANDP	30	F	P		RU PUMP LINES, ESTABLISH CIRCULATION, PUMPING DOWN 4-1/2" CSG AND RETURNING UP OUR 8-5/8" SURFACE CSG, GOOD CIRCULATION, PUMPING AT 3BPM @ 500PSI, PUMPED AROUND 30-40BBLs ND BOP, PU DOWNHOLE TOOLS' 4-1/2" CSG SPEAR, SPEAR CSG & UNLAND CSG @ 10K, NU Q-92 FLANGE & CHANGEOVER SPOOL, NU BOP, CHANGE OUT PIPE RAMS FOR 4-1/2" CSG, FUNCTION TEST, RU FLOOR & TONGS, CHANGE TBG EQUIPMENT OVER FOR 4-1/2' CSG

US ROCKIES REGION
Operation Summary Report

Well: ADAM FARM 2-4

Spud date: 10/10/2009

Project: COLORADO-WELD-NAD83-UTM13

Site: Adam Farm 17-4

Rig name no.: BASIC 1662/1662

Event: ABANDONMENT

Start date: 7/5/2017

End date: 8/4/2017

Active datum: RKB @4,900.00usft (above Mean Sea Level)

UWI: ADAM FARM 2-4

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	9:30 - 11:00	1.50	ABANDP	31	I	P		TOOH, LAY DOWN 10JTS OF 4-1/2" 11.6# J-55 CSG ON CSG TRAILER, CHANGE OVER PIPE RAMS FOR 2.375" TBG, FUNCTION TEST, CHANGE TBG EQUIPMENT OVER FOR 2.375" TBG, TIH w/ 2.375" 4.7# J-55 TBG, EOT @ 1070' w/ 34JTS, RU KELLY HOSE & ESTABLISH CIRCULATION w/ RIG PUMP
	11:00 - 11:30	0.50	ABANDP	51	D	P		EOT @ 1070' w/ 34JTS OF 2.375" 4.7# J-55 TBG, GET SCHLUMBERGER CEMENTERS SPOTTED IN & RIGGED UP, HAVE A HUDDLE-UP JSA, ESTABLISH RED ZONE, MAKE SURE ALL PERSONNEL & VEHICLES AROUND WELLHEAD & PUMP LINES ARE CLEAR, PRESSURE TEST LINES TO 2000PSI, PUMP 5BBLs OF FRESH WATER & ESTABLISH CIRCULATION, PUMP 100SX(26.7BBLs) OF 15.8# 1.50 YIELD CLASS G CEMENT, FOLLOWED BY 1BBL OF FRESH WATER DISPLACEMENT, PUMP CEMENT AT 2.5BPM @ 500PSI, GOOD CIRCULATION THROUGHOUT CEMENT JOB, RIG SCHLUMBERGER OFF OF TUBING *ESTIMATED CEMENT FROM 177'-1070*
	11:30 - 13:00	1.50	ABANDP	31	I	P		TOOH, LAY DOWN 31JTS, EOT @ 105' w/ 3JTS, RU SCHLUMBERGER & HAVE THEM CIRCULATE HOLE CLEAN WHILE THEY WASH UP, RIG SCHLUMBERGER OFF OF TBG, LAY DOWN REMAINING 3JTS ON TBG TRAILER *233JTS OF TBG & 10JTS OF CSG ON TRAILER, ALL TBG & CSG HAS BEEN NORM TESTED*
	13:00 - 14:00	1.00	ABANDP	30	G	P		RACK OUT PUMP & TANK LINES SWI, SDFN
	14:00 - 14:00	0.00	ABANDP	52	I	P		BRADENHEAD PRESSURE @ 0PSI - NO FLUID, OPEN SURFACE CSG VALVE & LEAVE IT OPEN ALL DAY, SHUT VALVE BEFORE WE GO HOME
7/10/2017	6:00 - 6:45	0.75	ABANDP	30	G	P		CREW TRAVEL
	6:45 - 7:00	0.25	ABANDP	48	B	P		MORNING SAFETY MEETING/JSA *REFER TO SAFETY SECTION FOR REPORT*
	7:00 - 7:15	0.25	ABANDP	31	I	P		CHECK WELL PRESSURES, SICP @ 0PSI, BRADENHEAD PRESSURE @ 0PSI - NO FLUID TIH w/ 2.375" 4.7# J-55 TBG, TAG TOC @ 120' w/ 4JTS, TOOH, LAY DOWN ALL JOINTS ON TBG TRAILER
	7:15 - 7:30	0.25	ABANDP	30	J	P		RD FLOOR & TONGS, ND BOP & BIRD BATH
	7:30 - 8:00	0.50	ABANDP	34	I	P		RU RELIANCE WIRELINE, RIH w/ 8-5/8" CIBP, SET 8-5/8" CIBP @ 80', POOH, RD RELIANCE WIRELINE
	8:00 - 9:00	1.00	ABANDP	30	C	P		RDMO BASIC #1662, CLEAN UP LOCATION, PUT UP FENCES AROUND SEVEN WELL ADAM FARM PAD, MOVE TO THE CAMP 24-9L
	9:00 - 9:00	0.00	ABANDP	52	I	P		BRADENHEAD PRESSURE @ 0PSI - NO FLUID, OPEN SURFACE CSG VALVE & LEAVE IT OPEN ALL DAY, SHUT VALVE WHEN WE GO HOME
8/4/2017	13:00 - 14:00	1.00	ABANDZ	52		P		PRESSURE TESTED CIBP, SURFACE CASING TO 500 PSI
	14:00 - 15:00	1.00	ABANDZ	53	B	P		DUG UP CASING

US ROCKIES REGION
Operation Summary Report

Well: ADAM FARM 2-4		Spud date: 10/10/2009	
Project: COLORADO-WELD-NAD83-UTM13		Site: Adam Farm 17-4	Rig name no.: BASIC 1662/1662
Event: ABANDONMENT		Start date: 7/5/2017	End date: 8/4/2017
Active datum: RKB @4,900.00usft (above Mean Sea Level)		UWI: ADAM FARM 2-4	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	15:00 - 16:00	1.00	ABANDZ	53	C	P		CUT CASING 6' BELOW GL, TAGGED @ 80'
	16:00 - 17:00	1.00	ABANDZ	53	B	P		FILLED CASING STUB WITH 38 BAGS 5000 PSI CEMENT
	17:00 - 18:00	1.00	ABANDZ	53	A	P		CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
	18:00 - 19:00	1.00	ABANDZ	53	B	P		BACKFILLED
	18:00 - 18:00	0.00	ABANDZ	53	F	P		DROPPED MARKER BALL
	17:30 - 17:30	0.00	ABANDP	50		P		P&A'd OFFLINE. NB/CD.