



Partner Summary Report

Date: 7/27/2017

Report #: 2

Well Name: LEFFLER I21-02

DOL:

Spud Date: 11/14/2005

Well Header

Well Name LEFFLER I21-02	API 05-123-23328	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,298.0		
Spud Date 11/14/2005	TD Date 11/18/2005	Rig Release Date 11/19/2005	First Gas Sales				
Actual Latitude (°) 40.47925281	Actual Longitude (°) -104.78018515	Quarter 3 NW	Quarter 4 NE	Section 21	Township 6	Township N/S Dir N	Range E/W Dir W

Report Start Date 7/27/2017 06:00	Report End Date 7/27/2017 15:00	Operations Summary CREW TO LOCATION. HELD A SAFETY MEETING. COMPLETED DAILY RIG INSPECTIONS. IWP = CSG = 0#, SURFCSG = 30#. BLED PRESSURE OFF. UNSECURED WELL. HELD A SAFETY W/ CASED HOLE SOLUTIONS. R/U W/L. RIH W/ CIBP & SET @ 6849'. OOH W/ SETTING TOOL. P/U & RIH W/ DUMP BAILER, BAILED 2 SXS OF 15.8# G-NEAT CEMENT ON TOP OF CIBP FROM 6849' TO 6819'. OOH W/ BAILER. R/D W/L. R/D TONGS & W/F. N/D BOP, 3K FLANGE & 3K W/H. N/U 5K FLANGE STYLE W/H & BOP. LOADED HOLE W/ 45 BBLS OF H2O. PRESSURE TESTED CIBP, CEMENT & 5K W/H TO 1000# FOR 15 MIN. GOOD TEST, NO PSI LOSS. RELEASED PRESSURE. RIH W/ 2 3/8" NOTCHED COLLAR, X/N NIPPLE, 198 JTS OF 2 3/8" 4.7# TBG. INSTALLED MANDREL & LANDED TBG @ 6537.36'. R/D TONGS & W/F. N/D BOP. N/U TOP 5K FLANGE & NEW MASTER VALVE. SECURED WELL. RACKED PUMP & LINES. CLEANED UP LOCATION. RDMOL.
--------------------------------------	------------------------------------	---