

AC 02-16V API# 05-071-07408

Date: September 14, 2017

Corrective Actions completed regarding COGCC FIR Document # 689900164



**Photo 1:** Facing west along the main road. Installed road base and crowned the driving surface to establish sheet flow. Dominated the bar ditch to receive run off.



**Photo 2:** Surface crowning conveys sheet flow to both sides of the road, reducing the potential for surface erosion.

AC 02-16V API# 05-071-07408

Date: September 14, 2017

Corrective Actions completed regarding COGCC FIR Document # 689900164



**Photo 3:** Facing northwest at the access road to AC 02-16V well pad. Installed road base and crowned the driving surface to establish sheet flow.