

FORM  
2

Rev  
08/16

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401195820

APPLICATION FOR PERMIT TO:

☒ Drill ☐ Deepen ☐ Re-enter ☐ Recomplete and Operate

TYPE OF WELL OIL ☐ GAS ☒ COALBED ☐ OTHER \_\_\_\_\_

Refilling ☐

ZONE TYPE SINGLE ZONE ☒ MULTIPLE ZONES ☐ COMMINGLE ZONES ☐

Sidetrack ☐

Date Received:

05/30/2017

Well Name: PAPA JO 2-25

Well Number: 28N-8HZ

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP

COGCC Operator Number: 47120

Address: P O BOX 173779

City: DENVER

State: CO

Zip: 80217-3779

Contact Name: Cheryl Light

Phone: (720)929 6461

Fax: (720)929 7907

Email: Cheryl.Light@anadarko.com

RECLAMATION FINANCIAL ASSURANCE

Plugging and Abandonment Bond Surety ID: 20010124

WELL LOCATION INFORMATION

QtrQtr: NESW Sec: 8 Twp: 1N Rng: 68W Meridian: 6

Latitude: 40.062068

Longitude: -105.032391

Footage at Surface: 1402 Feet FNL/FSL FSL 1384 Feet FEL/FWL FWL

Field Name: WATTENBERG

Field Number: 90750

Ground Elevation: 5063

County: WELD

GPS Data:

Date of Measurement: 06/30/2016 PDOP Reading: 1.6 Instrument Operator's Name: ROB WILSON

If well is ☐ Directional ☒ Horizontal (highly deviated) submit deviated drilling plan.

Footage at Top of Prod Zone: FNL/FSL FSL 200 FSL 2147 FSL 50 FNL 2235 FSL 200 FSL 2147 FSL 50 FNL 2235 FSL  
Sec: 8 Twp: 1N Rng: 68W Sec: 8 Twp: 1N Rng: 68W

LOCATION SURFACE & MINERALS & RIGHT TO CONSTRUCT

Surface Ownership: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Surface Owner is: ☐ is the mineral owner beneath the location.

(check all that apply) ☐ is committed to an Oil and Gas Lease.

☐ has signed the Oil and Gas Lease.

☒ is the applicant.

The Mineral Owner beneath this Oil and Gas Location is: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Minerals beneath this Oil and Gas Location will be developed by this Well: Yes

The right to construct the Oil and Gas Location is granted by: applicant is owner

Surface damage assurance if no agreement is in place:

Surface Surety ID:

## LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

Township 1 North, Range 68 West, 6th P.M.  
Section 8: SW/4  
Weld County, Colorado

Total Acres in Described Lease: 160 Described Mineral Lease is: ☒ Fee ☐ State ☐ Federal ☐ Indian

Federal or State Lease # \_\_\_\_\_

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

## CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building: 1106 Feet  
Building Unit: 1583 Feet  
High Occupancy Building Unit: 2965 Feet  
Designated Outside Activity Area: 5280 Feet  
Public Road: 1326 Feet  
Above Ground Utility: 1484 Feet  
Railroad: 292 Feet  
Property Line: 240 Feet

### INSTRUCTIONS:

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).  
- Enter 5280 for distance greater than 1 mile.  
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.  
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

## DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a: ☒ Buffer Zone  
☐ Exception Zone  
☐ Urban Mitigation Area

- Buffer Zone – as described in Rule 604.a.(2), within 1,000' of a Building Unit  
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.  
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: \_\_\_\_\_

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: 04/24/2017

## SPACING and UNIT INFORMATION

Distance from completed portion of proposed wellbore to nearest completed portion of offset wellbore permitted or completed in the same formation: 27 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 501 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): \_\_\_\_\_ Unit Number: \_\_\_\_\_

## SPACING & FORMATIONS COMMENTS

PROPOSED SPACING UNIT:  
1N-68W Sec 5: SE/4SW/4; Sec 8: E/2W/2; Sec 17: NE/4NW/4

## OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR		240	GWA

## DRILLING PROGRAM

Proposed Total Measured Depth: 13453 Feet

Distance from the proposed wellbore to nearest existing or proposed wellbore belonging to another operator, including plugged wells:

Enter distance if less than or equal to 1,500 feet: 27 Feet ☐ No well belonging to another operator within 1,500 feet

Will a closed-loop drilling system be used? Yes

Is H<sub>2</sub>S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H<sub>2</sub>S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? Yes

BOP Equipment Type: ☒ Annular Preventor ☒ Double Ram ☒ Rotating Head ☐ None

## GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

## DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Commercial Disposal

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Commercial Disposal

Other Disposal Description:

Please see Comments section. Disposal description will not fit in space provided.

Beneficial reuse or land application plan submitted? Yes

Reuse Facility ID: \_\_\_\_\_ or Document Number: \_\_\_\_\_

## CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
CONDUCTOR	26	16	42.1	0	40	30	40	0
SURF	13+1/2	9+5/8	36	0	1500	590	1500	0
1ST	7+7/8	5+1/2	17	0	13443	1578	13443	

☐ Conductor Casing is NOT planned

## DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- ☐ Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- ☐ Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- ☐ Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- ☐ Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

## GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 318A.a. Exception Location (GWA Windows).
- ☐ Rule 318A.c. Exception Location (GWA Twinning).

## RULE 502.b VARIANCE REQUEST

☐ Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number \_\_\_\_\_

## OTHER LOCATION EXCEPTIONS

Check all that apply:

☐ Rule 318.c. Exception Location from Rule or Spacing Order Number \_\_\_\_\_

☐ Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

## OPERATOR COMMENTS AND SUBMITTAL

Comments

Drilling fluids disposal: KMG will reuse water-based drilling fluids to the maximum extent possible, at which point they will either be land applied or taken to a licensed, commercial disposal site; the decision will be based upon laboratory analysis of fluids. KMG will reuse oil-based drilling fluids to the maximum extent possible, at which point they will be returned to the fluids manufacturer for reconditioning or disposal at a licensed, commercial disposal site.

Cuttings disposal: Water-based cuttings will be disposed of using a Centralized E&P Waste Management facility or a private spread field, depending on what is feasible at the time of drilling. Oil-based cuttings will be disposed of offsite and at a licensed, commercial disposal site.

The following well(s) belong to Crestone and the signed consent letter is attached to this Form 2, per Rule 317.s.:  
WOOLLEY 24-8

This application is in a Comprehensive Drilling Plan No CDP #: \_\_\_\_\_

Location ID: 452217

Is this application being submitted with an Oil and Gas Location Assessment application? Yes

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_

Print Name: Cheryl Light

Title: REGULATORY ANALYST Date: 5/30/2017 Email: DJREGULATORY@ANADARK

Operator must have a valid water right or permit allowing for industrial use or purchased water from a seller that has a valid water right or permit allowing for industrial use, otherwise an application for a change in type of use is required under Colorado law. Operator must also use the water in the location set forth in the water right decree or well permit, otherwise an application for a change in place of use is required under Colorado law. Section 37-92-103(5), C.R.S. (2011).

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: 

Director of COGCC

Date: 9/21/2017

Expiration Date: 09/20/2019

API NUMBER

05 123 45501 00

## Conditions Of Approval

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

### COA Type

### Description

	This Permit to Drill is approved subject to all the BMPs and COAs on the most recently approved Form 2A and any subsequently approved Form 4 for the Oil and Gas Location. The most recently approved Form 2A and any subsequent Form 4s containing applicable COAs for this location shall be posted onsite during construction, drilling, and completions operations.
	Bradenhead tests shall be performed according to the following schedule and the Form 17 submitted within 10 days of each test: 1) Within 60 days of rig release and prior to stimulation and 2) If a delayed completion, 6 months after rig release and prior to stimulation. 3) Within 30 days after first production, as reported on Form 5A.
	1) Submit Form 42 electronically to COGCC 48 hours prior to MIRU (spud notice) for the first well activity with a rig on the pad and provide 48 hour spud notice via Form 42 for all subsequent wells drilled on the pad. 2) Comply with Rule 317.j. and provide cement coverage from TD to a minimum of 200' above Niobrara and from 200' below Shannon to 200' above Sussex. Verify coverage with cement bond log.

## **Best Management Practices**

<b>No</b>	<b>BMP/COA Type</b>	<b>Description</b>
1	Planning	604c.(2).Q. Guy Line Anchors: Guy line anchors will not be used. Base Beams will be used to stabilize the rig and removed after drilling.
2	Dust control	803. Lighting: To the extent practicable, site lighting shall be shielded and directed downward and inward toward operations to avoid glare on public roads and nearby Building Units.
3	Drilling/Completion Operations	604c.(2).B. Closed Loop Drilling System: KMG will use a closed loop or "pitless" system for drilling and fluid management and will not construct a reserve pit.
4	Drilling/Completion Operations	604c.(2).C. Green Completions: Temporary above ground polyethylene water pipelines will deliver water to location operations from larger trunk lines to reduce truck traffic and minimize air pollution. Pipeline infrastructure is in place prior to completions operations to ensure saleable gas, once hydrocarbons are cut, is sent directly to sales without flaring during flowback.
5	Drilling/Completion Operations	604c.(2).H. BOPE: Our rigs at a minimum will have a double ram with blind and pipe ram and annular preventer.
6	Drilling/Completion Operations	604c.(2).I. BOPE Testing for Drilling Operations: BOPEs will be tested upon rig-up and, at a minimum, every 30 days.
7	Drilling/Completion Operations	604c.(2).J. BOPE for Well Servicing Operations: Blowout prevention equipment will be used on any servicing operations associated with this well. Backup stabbing valves will be used during any future servicing operations during reverse circulation. Valves shall be pressure tested before each well servicing operation using low-pressure air and high-pressure fluid.
8	Drilling/Completion Operations	604c.(2).K. Pit Level Indicators: All storage tanks used for active drilling operations (used in lieu of pits) contain pit level monitors with Electronic Drilling Recorders (EDR). KMG uses EDRs with pit level monitor(s) and alarm(s) for production rigs. Basic level gauges are used on tanks utilized for the surface rig.
9	Drilling/Completion Operations	604c.(2).L. Drill Stem Tests: No drill stem tests are planned and none will be performed without prior approval from the Director.
10	Drilling/Completion Operations	Kerr-McGee acknowledges and will comply with the COGCC Policy for Bradenhead Monitoring during Hydraulic Fracturing Treatments in the Greater Wattenberg Area dated May 29, 2012.
11	Drilling/Completion Operations	Anti-Collision: Kerr-McGee will perform an anti-collision evaluation of all active (producing, shut in, or temporarily abandoned) offset wellbores that have the potential of being within one hundred fifty (150) feet of a proposed well prior to drilling operations for the proposed well. Notice shall be given to all offset operators within one hundred fifty (150) feet prior to drilling.
12	Drilling/Completion Operations	317.p Logging Program: One of the first wells drilled on the pad will be logged with Cased-hole Pulsed Neutron Log with Gamma Ray Log the kick-off point into the surface casing. All wells on the pad will have a cement bond log with gamma-ray run on production casing (or on intermediate casing if production liner is run) into the surface casing. The horizontal portion of every well will be logged with a measured-while-drilling gamma-ray log. The Form 5, Completion Report, for each well on the pad will list all logs run in that well and have those logs attached. The Form 5 for each well shall clearly state "No open-hole logs were run" and shall reference the Rule 317.p Exception granted for the well.

Total: 12 comment(s)

## **Applicable Policies and Notices to Operators**

Policy
Notice Concerning Operating Requirements for Wildlife Protection. <a href="http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf">http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf</a>
Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area. <a href="http://cogcc.state.co.us/documents/reg/Policies/PolicyGwaBradenheadMonitoringFinal.pdf">http://cogcc.state.co.us/documents/reg/Policies/PolicyGwaBradenheadMonitoringFinal.pdf</a>

## **Attachment Check List**

<u>Att Doc Num</u>	<u>Name</u>
1696861	OPEN HOLE LOGGING EXCEPTION
2366036	SURFACE CASING CHECK
401195820	FORM 2 SUBMITTED
401202937	WELL LOCATION PLAT
401202938	DEVIATED DRILLING PLAN
401202939	DIRECTIONAL DATA
401255408	STIMULATION SETBACK CONSENT
401283025	PROPOSED SPACING UNIT
401409829	OFFSET WELL EVALUATION

Total Attach: 9 Files

### **General Comments**

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	Although this well is not in a buffer zone, it is located on a buffer zone location. Added checkbox for buffer zone and date of notification.	09/21/2017
Permit	Final Review Completed.	09/18/2017
Permit	Operator requested Exception to Open Hole Logging Rule 317.p. See attached. Attached updated Open Hole Logging Exception letter. Per operator updated comments by removing extra wells. Permitting Review Complete.	08/28/2017
Engineer	Offset wells evaluated.	06/28/2017
Permit	Passed Completeness.	06/06/2017

Total: 5 comment(s)