



# Well History

**Well Name: Kirby 29-11**

API 05123198600000		Surface Legal Location NWNW 29 4N 67W		Field Name Wattenberg		State CO		Well Configuration Type Vertical	
Ground Elevation (ft) 4,932.00	Original KB Elevation (ft) 4,943.00	KB-Ground Distance (ft) 11.00	Spud Date 1/25/2000 00:00	Rig Release Date 2/1/2000 00:00	On Production Date 3/9/2000	Abandon Date			



**Wellbore Integrity, 3/2/2017 11:00**

Job Category Completion/Workover	Primary Job Type Wellbore Integrity	Start Date 3/2/2017	End Date 3/3/2017	Objective WBI DUE TO AREA FRACS
-------------------------------------	--	------------------------	----------------------	------------------------------------

**Daily Operations**

Start Date	Summary	End Date
3/2/2017	STP 300 PSI, SCP 300 PSI, SSP 0 PSI. MRI. HOLD SAFETY MEETING. RU RIG. FUCTION TEST BOP. HOOK UP PUMP AND TANK. BLOW WELL DOWN AND PUMP 50 BBLS OF CLAYTREAT/BIOCIDE WATER. NDWH. NUBOP. PU TAG JTS AND NO TAG W/4 JTS @7415.20. LD TAG JTS. RU TESTER. TOOH TESTING TO 6000 PSI. FOUND 2 BAD JTS. RD TESTER. WELL WAS LANDED W/234 JTS @7295.20 SWI. DRAIN PUMP AND LINES. SDFN	3/2/2017
3/3/2017	SCP 80 PSI. CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. PU STS 4 1/2 CASING SCRAPER AND 3 7/8 BLADE BIT. TIH. TOOH AND LD BIT AND SCRAPER. PU STS 4 1/2 WLTC BRIDGE PLUG AND TIH. SET PLUG W/223 JTS @6949.64. LD 1 JT. ROLL GAS OUT OF HOLE, NDBOP AND WH. NU NEW 5K WELL HEAD AND PRESSURE TEST TO 2000 PSI. HAD GOOD TEST. LD 3 JTS AND SPOT 2 SACS OF 20/40 SAND ON PLUG. LD 6 JTS AND NDBOP, NUWH. WELL LANDED W/213 JTS @6648.38. SWI. RD. RACK PUMP AND TANK. CLEAN UP LOCATION. MRO. FINAL REPORT..	3/3/2017
	213 JTS                    6645.18 SN                            1.20 RETRIEVING HEAD        2.00 TOTAL                      6648.38	



# Well History

Well Name: Kirby 29-11

API 05123198600000		Surface Legal Location NWNW 29 4N 67W		Field Name Wattenberg		State CO		Well Configuration Type Vertical	
Ground Elevation (ft) 4,932.00	Original KB Elevation (ft) 4,943.00	KB-Ground Distance (ft) 11.00	Spud Date 1/25/2000 00:00	Rig Release Date 2/1/2000 00:00	On Production Date 3/9/2000	Abandon Date			

**Job**

**WBI - Return to Production, 6/7/2017 06:00**

Job Category Completion/Workover	Primary Job Type WBI - Return to Production	Start Date 6/7/2017	End Date 6/8/2017	Objective
-------------------------------------	--	------------------------	----------------------	-----------

**Daily Operations**

Start Date	Summary	End Date
6/7/2017	NO PRESSURES, WELL WAS SHUT IN, MIRU RANGER RIG 03, OPENED WELL, FUNCTION TESTED BOP, OPENED WELL, ND TOP FLANGE AND MASTER VALVE, NU BOP, PICKED UP 10 JTS FROM THE GROUND, PRESSURE TESTED BOP AND LINES UP TO 2500 PSI, DROPPED 2" STANDING VALVE DOWN TUBING, PRESSURE TESTED TUBING UP TO 3000 PSI, HELD GOOD FOR 15 MINUTES, RU SWAB LUBRICATOR, FISHED OUT STANDING VALVE WITH SAND LINE, TAGGED SAND AT 6923' WITH 223 JTS, CIRCULATED SAND DOWN TO THE PLUG AT 6949' WITH 223 JTS, CIRCULATED THE HOLE CLEAN, RELEASED THE PLUG, POOH TO DERRICK, LD RBP, PU 2 3/8 NC/SN, RIH WITH 2 3/8 PRODUCTION PIPE, RAN 213 JTS, PICKED UP A SECOND SEAT NIPPLE, RAN 20 MORE JTS, PICKED UP TAG JTS, TAGGED AT 7445.38 WITH 238 JTS, LD 5 JTS, SI AND SECURE WELL FOR THE NIGHT, SD.	6/7/2017
6/8/2017	NO PRESSURES, OPENED WELL, DROPPED 2" STANDING VALVE DOWN TUBING, PRESSURE TESTED TUBING UP TO 3000 PSI, HELD GOOD FOR 15 MINUTES, FISHED OUT STANDING VALVE WITH SAND LINE, PULLED THE 20 JTS TO DERRICK, LD SEAT NIPPLE, RAN THE 20 JTS BACK IN THE HOLE, LANDED TUBING AT 7295.38 KB WITH 233 JTS 1-8' SUB AND NC/SN (14.62' ABOVE THE CODELL PERFS), MADE A BROACH RUN DOWN TO SEAT NIPPLE, ND BOP, MIRU SUMMIT TEST TRUCK, TORQUE AND TESTED WELL HEAD UP TO 5000 PSI, RECORDED THE TEST FOR 15 MINUTES, RD SUMMIT TRUCK, RU SWAB LUBRICATOR, STARTED SWABBING, IFL AT 1000', MADE 9 SWAB RUNS, RECOVERED 76 BBL OF WATER, FFL AT 3000', CASING PRESSURE WENT UP TO 50 PSI, CLOSE WELL, RIG DOWN SWAB LUBRICATOR, RACK PUMP AND TANK, RDMOL.  TUBING DETAILS KB 9.00 238 JTS OF 2 3/8 J-55 4.7 7276.78 SUB 2 3/8 J-55 4.7 8.00 NC/SN 1.60 TOTAL 7295.38 USED 20 JTS FROM ATP'S YARD TO LAND WELL.	6/8/2017