

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.
A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120 Contact Name: CHERYL LIGHT
 Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP Phone: (720) 929-6461
 Address: P O BOX 173779 Fax: (720) 929-7461
 City: DENVER State: CO Zip: 80217- Email: cheryl.light@anadarko.com

For "Intent" 24 hour notice required, Name: Carlile, Craig Tel: (970) 629-8279
COGCC contact: Email: craig.carlile@state.co.us

API Number 05-123-15748-00
 Well Name: HSR-FITZPATRICK Well Number: 4-20
 Location: QtrQtr: NWNW Section: 20 Township: 3N Range: 66W Meridian: 6
 County: WELD Federal, Indian or State Lease Number: _____
 Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.216080 Longitude: -104.808890
 GPS Data:
 Date of Measurement: 07/20/2006 PDOP Reading: 2.7 GPS Instrument Operator's Name: Steve Fisher
 Reason for Abandonment: Dry Production Sub-economic Mechanical Problems
 Other _____
 Casing to be pulled: Yes No Estimated Depth: 1150
 Fish in Hole: Yes No If yes, explain details below
 Wellbore has Uncemented Casing leaks: Yes No If yes, explain details below
 Details: _____

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7398	7414			
J SAND	7820	7900			
NIOBRARA	7133	7257			

Total: 3 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	501	350	501	0	VISU
1ST	7+7/8	4+1/2	11.6	7,549	142	7,549	6,552	CBL
1ST LINER	3+7/8	2+7/8	6.5	8,005	25	8,005	7,491	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7470 with 2 sacks cmt on top. CIPB #2: Depth 7050 with 20 sacks cmt on top.
CIBP #3: Depth 80 with 25 sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 20 sks cmt from 7050 ft. to 6730 ft. Plug Type: CASING Plug Tagged:
Set 10 sks cmt from 4210 ft. to 4110 ft. Plug Type: CASING Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:

Perforate and squeeze at 4580 ft. with 125 sacks. Leave at least 100 ft. in casing 4210 CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 350 sacks half in. half out surface casing from 1250 ft. to 450 ft. Plug Tagged:

Set 25 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: Yes No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 Yes No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: CHERYL LIGHT

Title: SR REGULATORY ANALYST Date: 8/17/2017 Email: CHERYL.LIGHT@ANADARKO.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McCoy, Diane Date: 9/29/2017

CONDITIONS OF APPROVAL, IF ANY: _____

Expiration Date: 3/28/2018

COA Type	Description
	1) Provide 48 hour notice of plugging MIRU via electronic Form 42. 2) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete. 3) Please submit gyro survey data with Form 6 Subsequent Report of Abandonment. 4) Production casing stub plug is also surface casing shoe plug. After pumping stub/shoe plug, shut down and wait on cement at minimum 4 hours; verify gas migration has been eliminated. If evidence of gas migration or pressure remains contact COGCC Engineer for an update to plugging orders. Plug must be tagged at 450' or shallower. Leave at least 100' cement in the wellbore for each plug.
	Prior to starting plugging operations a bradenhead test shall be performed. 1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required. 2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. The Form 17 shall be submitted within 10 days of the test.

Attachment Check List

Att Doc Num	Name
401378821	FORM 6 INTENT SUBMITTED
401378832	PROPOSED PLUGGING PROCEDURE
401378833	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

User Group	Comment	Comment Date
Engineer	Form 42 on file stating flowlines were removed 06/05/2017.	09/29/2017
Public Room	Document verification complete 08/24/17	08/24/2017

Total: 2 comment(s)