

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

11/01/2017

Submitted Date:

11/01/2017

Document Number:

689500322

**FIELD INSPECTION FORM**

Loc ID 314349 Inspector Name: GRANAHAN, KYLE On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

OGCC Operator Number: 10418  
Name of Operator: HALLIBURTON ENERGY SERVICES INC  
Address: 3000 N SAM HOUSTON PKWY EAST  
City: HOUSTON State: TX Zip: 77032

**Findings:**

- 3 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

**Contact Information:**

Contact Name	Phone	Email	Comment
Burger, Craig		craig.burger@state.co.us	
Kemp, Woody	(972) 418-4023	woody.kemp@halliburton.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
228499	WELL	DM	01/01/1953	GW	103-05361	JACOBS 2	WK

**General Comment:**

[On location to witness PA cement procedure](#)

**Inspected Facilities**

Facility ID: 228499 Type: WELL API Number: 103-05361 Status: DM Insp. Status: WK

**Cement**

Cement Contractor

Contractor Name: Duco

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 1420-920

Cement Volume (sx): 100

Good Return During Job: \_\_\_\_\_

Cement Type: G

Comment: Triple J Services workover rig with Duco cement services.  
 Ran in hole and tagged up at 1420'  
 Had holes from 682' - 1420'  
 Pumped 100sks 15.8 ppg with 2% KCL  
 WOC 4 hours  
 Tagged TOC at 920'

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**

Comment: Triple J Services workover rig with Duco cement services.  
 Ran in hole and tagged up at 1420'  
 Had holes from 682' - 1420'  
 Pumped 100sks 15.8 ppg with 2% KCL  
 WOC 4 hours  
 Tagged TOC at 920'

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_