

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
401461077
Date Received:
11/16/2017

FIR RESOLUTION FORM

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000
Name of Operator: BP AMERICA PRODUCTION COMPANY
Address: 380 AIRPORT RD
City: DURANGO State: CO Zip: 81303
Contact Name and Telephone:
Name:
Phone: () Fax: ()
Email:

Additional Operator Contact:

Contact Name	Phone	Email
Inspections, All		SanJuanCOGCC@bp.com
Beebe, Sabre	970-375-7530	Sabre.Beebe@bp.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 685303823
Inspection Date: 09/29/2017 FIR Submit Date: 10/02/2017 FIR Status:

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY Company Number: 10000
Address: 380 AIRPORT RD
City: DURANGO State: CO Zip: 81303

LOCATION - Location ID: 306817

Location Name: SOUTHERN UTE 15-3- N33N10W Number: 15NWSW County: LA PLATA
Qtrqtr: NWS Sec: 15 Twp: 33N Range: 10W Meridian: N
Latitude: 37.100640 Longitude: -107.926297

FACILITY - API Number: 05-067- -00 Facility ID: 268620

Facility Name: SOUTHERN UTE 33-10; Number: 15-3
Qtrqtr: NWS Sec: 15 Twp: 33N Range: 10W Meridian: N
Latitude: 37.100640 Longitude: -107.926297

CORRECTIVE ACTIONS:

1 CA# 104015

Corrective Action: Repair and install required BMPs to comply with Rule 1002.f. Refer to the 1002.f. Date: 11/02/2017

Response: CA COMPLETED Date of Completion: 10/31/2017

Operator Comment: The fill side of the well pad has been back filled and compacted for stabilization. A silt trap has been installed at the entrance of the rock run down to slow velocity of storm water run off a prevent cutting or flow around silt trap. Diversion ditch breeches have been repaired and compacted. Pad has been back dragged to direct flow on pad

to the silt trap and rock run down. Berm has been installed and compacted to assist in storm water flow to silt trap and prevent erosion off pad. See attached photos.

COGCC Decision: Approved

COGCC Representative: Approved using photo documentation provided by operator.

OPERATOR COMMENT AND SUBMITTAL

Comment: The fill side of the well pad has been back filled and compacted for stabilization. A silt trap has been installed at the entrance of the rock run down to slow velocity of storm water run off a prevent cutting or flow around silt trap. Diversion ditch breeches have been repaired and compacted. Pad has been back dragged to direct flow on pad to the silt trap and rock run down. Berm has been installed and compacted to assist in storm water flow to silt trap and prevent erosion off pad. See attached photos.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe

Signed: _____

Title: Compliance Specialist

Date: 11/16/2017 8:21:41 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401461077	FIR RESOLUTION SUBMITTED
401461098	Work completed photos

Total Attach: 2 Files