



PO Box 100, Dept. 901, Bixby, OK 74008-0100

SeqID / Service Date	677376 / Nov 07, 2017
State/County	Colorado/Weld (US)
Well Name / Field	Hankins-USX N 17-2 / Wattenberg
Division / District	Electric Line / Ft Lupton [CO]
Job # / Unit	EL677376 / HD 0361 (Ft Lupton [CO])
Type of Operation	Mechanical Services

JOB INFORMATION

Customer **Anadarko Petroleum Corp.**
PO BOX 4995
THE WOODLANDS, TEXAS, 77387
US

Surface Ln. NW NE
Bottom Hole Ln.
Well Site Sup. Demesio Gomez

Contact

DESCRIPTION OF WORK

Run Gauge Ring To 7650 Ft.
Set Castiron Bridge Plug @7640Ft.

OPERATION LOG

2017-11-07 00:00 Time Set By Client

START Date/Time of Event	Elapsed	Description / Operation	Type
2017-11-07 07:30	-	Run In Hole (RIH)	Operational
2017-11-07 08:15	0.75	Pull Out of Hole (POOH)	Operational
2017-11-07 08:45	0.50	Run In Hole (RIH)	Operational
2017-11-07 09:15	0.50	Pull Out of Hole (POOH)	Operational

PERSONNEL

Personnel	Title
Hayes, Mark	Supervisor
Keller, Zachariah	Operator

FIELD CHARGES - QUOTED

Description	Asset/Inv	Start Date	Qty
ELECTRIC LINE:Mechanical Services & Pup Joints:Misc. Mechanical & Swabbing Services			
Flat Rate Depth Determination/ GR/ Junk basket/ weight bar *		2017-Nov-07	1
ELECTRIC LINE:Mechanical Services & Pup Joints:Misc. Mechanical & Swabbing Services:Bridge Plugs / Cement Retainer			
Setting Tool Operation Charge *		2017-Nov-07	1
Reliance Supplied Bridge Plug Charge- 4.5" 10K *		2017-Nov-07	1
Subtotal for FIELD CHARGES - QUOTED			


COMMENTS

Thank you for choosing Reliance Oilfield Services.

GRAND TOTAL

BILLING CODES

CUSTOMER SIGNATURE

X 
Demesio Gomez

Date Signed : 2017-Nov-07

11-7-17



PO Box 100, Dept. 901, Bixby, OK 74008-0100

SeqID / Service Date	679643 / Nov 07, 2017
State/County	Colorado/Weld (US)
Well Name	Hankins-Usx N 17-2
Division / District	Electric Line / Ft Lupton [CO]
Job # / Unit	EL679641 / HD 0331 [was HD 0254] (Ft Lupton [CO])
Type of Operation	Mechanical Services

JOB INFORMATION

Customer	Anadarko Petroleum Corp. PO BOX 4995 THE WOODLANDS, TEXAS, 77387 US	Surface Ln.	NW NE 17 5N 67W
Contact		Bottom Hole Ln.	
		Well Site Sup.	Demesio Gomez

DESCRIPTION OF WORK

Set CIBP/Dump Cement/Jet Cut for Anadarko.

OPERATION LOG

2017-11-07 14:30	Time Set By Client		
START Date/Time of Event	Elapsed	Description / Operation	Type
2017-11-07 14:30	-	Run In Hole (RIH) - CIBP set at depth of 3885'	Operational
2017-11-07 15:00	0.50	Pull Out of Hole (POOH)	Operational
2017-11-07 15:00	-	Run In Hole (RIH) - Cement	Operational
2017-11-07 15:30	0.50	Pull Out of Hole (POOH)	Operational
2017-11-07 15:30	-	Run In Hole (RIH) - Jet cut shot at 850'	Operational
2017-11-07 15:45	0.25	Pull Out of Hole (POOH)	Operational

PERSONNEL

Personnel	Title
Amidei, Jack	Supervisor
Keller, Zachariah	Operator
Kinzie, Gabe	Operator

FIELD CHARGES - QUOTED

Description	Asset/Inv	Start Date	Qty
ELECTRIC LINE:Mechanical Services & Pup Joints:Misc. Mechanical & Swabbing Services:Bridge Plugs / Cement Retainer			
Setting Tool Operation Charge *		2017-Nov-07	1
Reliance Supplied Bridge Plug Charge- 4.5" 10K *		2017-Nov-07	1
ELECTRIC LINE:Mechanical Services & Pup Joints:Misc. Mechanical & Swabbing Services:Dump Bailer			
Dump Bailer Operation Charge/ 2sack G cement *		2017-Nov-07	1
ELECTRIC LINE:Pipe Recovery Services:Jet Cutter Services:Standard Jet Cutter Service:3 1/2in Tubing - 5 1/2in Casing			
3 1/2" Tubing - 4.5", 5.5" Casing: operation charge *		2017-Nov-07	1
Subtotal for FIELD CHARGES - QUOTED			

COMMENTS

Thank you for choosing Reliance Oilfield Services.

GRAND TOTAL

BILLING CODES

CUSTOMER SIGNATURE

X

Demesio Gomez

Date Signed : 2017-Nov-07



Pioneer Energy Services

DATE: 11/09/2017

LOCATION: Ft. Morgan, CO (Wireline) Todd Young (970) 867-5171

UNIT: P-58

ENGINEER: Jason Bush

TICKET NUMBER: T-EFF-68B-C53E

CLIENT INFO	COMPANY: Anadarko Petroleum Corporation		PO#:		
	BILLING ADDRESS: PO Box 4995		CITY: The Woodlands	ST: TX	ZIP: 77387-4995
WELL INFO	WELL NAME: Hankins - USX N 17-2		FIELD / BLOCK:		COUNTY / PARISH: Weld
	API / OCSG#:		PRICE ZONE: LAND		ST: CO - Colorado
					Page 1 of 4

CODE	SERVICE DESCRIPTION	QTY	AMOUNT
Run 01 - Surface Plug			
027	CIBP - 80' 8-5/8" (CIBP Included SK)	1	