

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

12/22/2017

Submitted Date:

12/22/2017

Document Number:

680705214**FIELD INSPECTION FORM**

Loc ID 331801 Inspector Name: Peterson, Tom On-Site Inspection ☐ 2A Doc Num: _____

Operator Information:OGCC Operator Number: 69175Name of Operator: PDC ENERGY INCAddress: 1775 SHERMAN STREET - STE 3000City: DENVER State: CO Zip: 80203**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
☐ FOLLOW UP INSPECTION REQUIRED
☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:3 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
,		cogccinspection@pdce.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
266097	WELL	SI	02/01/2016	GW	123-21323	WYSCAVER 13-5	PA

General Comment:

LocationOverall Good: ☒

Signs/Marker:			
Type	WELLHEAD		
Comment:			
Corrective Action:		Date:	
Type	DRILLING/RECOMP		
Comment:			
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date:

Overall Good: ☒

Spills:				
Type	Area	Volume		

In Containment: No

Comment: ☐ Multiple Spills and Releases?

Fencing/:			
Type	WELLHEAD		
Comment:	Panel		
Corrective Action:		Date:	

Equipment:			corrective date
Type: Plunger Lift	# 1		
Comment:			
Corrective Action:		Date:	

Venting:			
Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:			
Type			
Comment:			
Corrective Action:		Date:	

Inspected FacilitiesFacility ID: 266097 Type: WELL API Number: 123-21323 Status: SI Insp. Status: PA**BradenHead**Comment: Bradenhead valve is exposed at surface.

Corrective Action:

Date: _____

Workover

Comment: POOH with tbg, MIRU Casedhole Solutions wireline, RIH with junk basket/guage ring combination to 7100' KB, POOH with tools, RIH with 4 1/2" 10K CIBP #1 and set @ 7050' KB, POOH with setting tool, RIH with dumpbailer and spot 2 sxs of cement on top of CIBP, POOH with dumpbailer, RIH with 4 1/2" 10K CIBP #2 and set @ 6317' KB, POOH with setting tool, RIH with dumpbailer and spot 2 sxs of cement on top of CIBP, POOH with dumpbailer, pressure test csg to 1600# with no leak off, RIH with jet cutter and cut csg @ 1500' KB, POOH with spent cutter, RDMO wireline, SIW, SDFN.

Corrective Action:

Date:

Reclamation - Storm Water - Pit**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Seeding	Pass	Gravel	Pass			

Comment:

Corrective Action:

Date: _____

Pits: ☐ NO SURFACE INDICATION OF PIT**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
680705215	Photo	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4334441