

**JOB LOG**

WELL NO. 110674 LEASE Tow Creek TICKET NO. 111831  
 CUSTOMER ATX PAGE NO. 3  
 JOB TYPE PTA DATE 8-25-71

FORM 2013 R-2

CHART NO.	TIME	RATE (BPM)	VOLUME (GAL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
4	0800							CALLED OUT
	1130							ON LOC
	1150							RIN TO 570'
	1207	3.0	—			100		FILL HOLE
	1255	—	94			100		HOLE FULL
	1309	—	—			100		START FRESH MUD
	1311	—	10			100		END FRESH
	1311	—	—			—		MIX MUD @ 15.6 1.15 BBL SKY
	1312	—	—			100		START MUD
	1323	—	40			300		END MUD
	1323	—	1.5			100		DISP 1.5 BBL FOR P+L
	1324	—	—			—		SHUT DOWN
	1327	—	—			—		POOH TO 60'
	1342	—	—			100		START FRESH MUD
	1345	—	10			50		END FRESH
	1345	—	—			—		START MUD @ 15.6 1.5 BBL SKY
	1346	—	—			50		START MUD
	1348	—	3.2			50		END MUD
	1348	—	—			—		DISP 1.5 BBL FOR P+L
	1349	—	1.5			—		SHUT DOWN
	1400							LEFT 10 SKS MUD ON LOC RELEASED FROM JOB
								THANKS, DARRIN



02528754

BEST IMAGE AVAILABLE

## JOB LOG

WELL NO. HD10-34 LEASE Tow CreekTICKET NO. 111851CUSTOMER OryxPAGE NO. 1JOB TYPE PTADATE 8-22-91

FORM 2013 R-2

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
1	0700							Called out
	1010							TRK ON LOC
	1103	5.0	-			100		PUMP DOWN TBG.
	1106	-	15			-		SHUT DOWN ON VACUUM
	1146	6.0	15			500		PUMP DOWN TBG
	1201	-	100.7			-		SHUT DOWN ON VACUUM
	1246	5.0	100.7			600		PUMP DOWN TBG
	1253	5.0	135			600		WELL CIRCULATING
	1303	-	180			0		SHUT DOWN ON VACUUM
	1334					-		TEST CSG NO TEST
						-		START PUMPING
	1544		218			-		SHUT DOWN
	1545							RELEASED FOR DAY
2								8-23-91
	0430							Called out
	0900							ON LOC (Safety meeting)
	1155	3.0	-					Fill TBG FRK C5360 Plug C5363
	1203		17.5			1000		TBG Full TEST Tools
	1205							No test well head leak
	1216					1000		TEST Tools
	1220	-	BEST IMAGE AVAILABLE			-		TEST GOOD
	1226							REMOVE PRR TO 5044
	1228							TEST FOR LEAKS
	1230	5.5				150		INT RATE
	1240	-				-		SHUT DOWN ON VACUUM
	1245	3.0	-			100		Fill CSG
	1340	-	240			500		CSG Full TEST CSG Above PRR
	1342					-		No test
	1348					500		TEST CSG
	1354					500		TEST GOOD
	1400	-	-			-		REMOVE PRR TO 4800
	1417	3.0	-			100		START FLUSH
	1421	-	10			-		END FLUSH
	1422	-	-			-		MIX CMT C 15.6 1.15
	1423	3.0	-			100		START CMT
	1430	3.0	30.7			100		END CMT CMT C PRR
	1430	3.0	-			100		START DISP

CUSTOMER