

LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

SW/4 of Sec 4, T1N-R65W.

Total Acres in Described Lease: 160 Described Mineral Lease is: ☒ Fee ☐ State ☐ Federal ☐ Indian

Federal or State Lease # _____

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 460 Feet

CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building: 1063 Feet
Building Unit: 1412 Feet
High Occupancy Building Unit: 5280 Feet
Designated Outside Activity Area: 5280 Feet
Public Road: 2077 Feet
Above Ground Utility: 1055 Feet
Railroad: 5280 Feet
Property Line: 699 Feet

INSTRUCTIONS:

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).
- Enter 5280 for distance greater than 1 mile.
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a: ☐ Buffer Zone
☐ Exception Zone
☐ Urban Mitigation Area

- Buffer Zone – as described in Rule 604.a.(2), within 1,000' of a Building Unit
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: _____

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: _____

SPACING and UNIT INFORMATION

Distance from completed portion of proposed wellbore to nearest completed portion of offset wellbore permitted or completed in the same formation: 366 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 460 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): _____ Unit Number: _____

SPACING & FORMATIONS COMMENTS

Spacing unit: ALL of Sec 4, T1N-R65W. Spacing order for this well was on the docket in December. We are currently waiting on spacing order number.

OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR		640	Sec 4: All

DRILLING PROGRAM

Proposed Total Measured Depth: 11948 Feet

Distance from the proposed wellbore to nearest existing or proposed wellbore belonging to another operator, including plugged wells:

Enter distance if less than or equal to 1,500 feet: 366 Feet ☐ No well belonging to another operator within 1,500 feet

Will a closed-loop drilling system be used? Yes

Is H₂S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H₂S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? Yes

BOP Equipment Type: ☒ Annular Preventor ☒ Double Ram ☒ Rotating Head ☐ None

GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE

Drilling Fluids Disposal Methods: Commercial Disposal

Cuttings Disposal: OFFSITE

Cuttings Disposal Method: Commercial Disposal

Other Disposal Description:

Drilling fluids and cuttings will be properly disposed of at a licensed, commercial facility.

Beneficial reuse or land application plan submitted?

Reuse Facility ID: or Document Number:

CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
CONDUCTOR	24	16	42	0	98	78	98	0
SURF	13+1/2	9+5/8	40	0	2438	937	2438	0
1ST	8+1/2	5+1/2	20	0	11949	1618	11949	0

☐ Conductor Casing is NOT planned

DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- ☐ Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- ☐ Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- ☐ Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- ☐ Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 318A.a. Exception Location (GWA Windows).
- ☐ Rule 318A.c. Exception Location (GWA Twinning).

RULE 502.b VARIANCE REQUEST

☐ Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number _____

OTHER LOCATION EXCEPTIONS

Check all that apply:

☐ Rule 318.c. Exception Location from Rule or Spacing Order Number _____

☐ Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

OPERATOR COMMENTS AND SUBMITTAL

Comments - The nearest well completed in the same formation is the English Farms 35N1-9HZ, API 123-41494, operated by KMG.
- The nearest well belonging to another operator is the English Farms 35N1-9HZ, API 123-41494, operated by KMG.
These distances were measured in 2D by GIS mapping.

This application is in a Comprehensive Drilling Plan _____ No _____ CDP #: _____

Location ID: _____

Is this application being submitted with an Oil and Gas Location Assessment application? _____ Yes _____

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Meghan Campbell

Title: Regulatory Analyst Date: 12/5/2017 Email: megan.campbell@crestonepr.

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: _____

Expiration Date: _____

API NUMBER

05

Conditions Of Approval

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

COA Type

Description

--	--

Best Management Practices

No	BMP/COA Type	Description
1	Drilling/Completion Operations	Rule 317.p Logging Program One of the first wells drilled on the pad will be logged with Open Hole Resistivity Log and Gamma Ray Log from the kick-off point to into the surface casing. All wells on the pad will have a cement bond log with gamma-ray run on production casing (or on intermediate casing if production liner is run) into the surface casing. The horizontal portion of every well will be logged with a measured-while-drilling gamma-ray log. The form 5, Completion Report, for each well on the pad will list all logs run and have those logs attached. The Form 5 for a well without open-hole logs shall clearly state "No open-hole logs were run" and shall clearly identify (by API#, well name & number) the well in which open-hole logs were run.
2	Drilling/Completion Operations	Crestone will comply with the "COGCC Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area", dated May 29, 2012.
3	Drilling/Completion Operations	Prior to drilling operations, Crestone will perform an anti-collision scan of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision scan will include definitive MWD or gyro surveys of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed wellpath with its respective error of uncertainty. If current surveys do not exist for the offset wells, the Operator may have gyro surveys conducted to verify bottomhole location. The proposed well will only be drilled if the anti-collision scan results indicate that there is not a risk for collision, or harm to people or the environment. For the proposed well, upon conclusion of drilling operations, an as-constructed gyro survey will be submitted to COGCC with the Form 5.
4	Drilling/Completion Operations	No drill stem tests will be performed.
5	Drilling/Completion Operations	Backup stabbing valves shall be required on well servicing operations during reverse circulation. Valves shall be pressure tested before each well servicing operation using both low-pressure air and high-pressure fluid.
6	Drilling/Completion Operations	Adequate blowout prevention equipment will be used on all well servicing operations.
7	Drilling/Completion Operations	Upon initial rig-up and at least once every thirty (30) days during drilling operations thereafter, pressure testing of the casing string and each component of the blowout prevention equipment including flange connections will be performed to seventy percent (70%) of working pressure or seventy percent (70%) of the internal yield of casing, whichever is less. Pressure testing shall be conducted and the documented results will be retained by the operator for inspection by the Director for a period of one (1) year. Activation of the pipe rams for function testing shall be conducted on a daily basis when practicable.

Total: 7 comment(s)

Attachment Check List

Att Doc Num	Name
401468950	FORM 2 SUBMITTED
401468963	OffsetWellEvaluations Data
401468967	DIRECTIONAL DATA
401468968	SURFACE AGRMT/SURETY
401475032	WELL LOCATION PLAT
401476725	DEVIATED DRILLING PLAN

Total Attach: 6 Files

General Comments

User Group

Comment

Comment Date

--

--

Stamp Upon Approval

Total: 0 comment(s)



Public Comments

No public comments were received on this application during the comment period.

