



00217859

OIL GAS CONSERVATION COMMISSION
OF THE STATE OF COLORADOin duplicate for Patented and Federal lands.
File in triplicate for State lands.

RECEIVED

JUL 8 1970

COLO. OIL & GAS CONS. COMM.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Gulf Oil Corporation

3. ADDRESS OF OPERATOR

P. O. Box 1971, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

At proposed prod. zone

330' NSL and 330' EWL of Lot 7

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4282' KB

5. LEASE DESIGNATION AND SERIAL NO.

6. IF INDIAN, ALLOTTED OR TRIBE NAME

7. UNIT AGREEMENT NAME

NW Graylin J-Sd Unit

8. FARM OR LEASE NAME

LOGAN "J" SAND UNIT

9. WELL NO.

1-3

10. FIELD AND POOL, OR WILDCAT

N.W. Graylin 'J' Sd

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 1-8N-54W

12. COUNTY OR PARISH

Logan

13. STATE

Colorado

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

REPAIRING WELL

ALTERING CASING

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

ABANDONMENT

(Other) squeeze D-Sd & Perforate XX

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface location and measured and true vertical depths for all markers and zones pertinent to this work.)

Temporarily abandoned D Sand producer. Converted to J-Sand producer. Squeeze cemented D sand and perforations 4968-73' & 4980-83' with 75 sx cement. Drilled out cement and cleaned out to PBTD of 5160'. Perforated 5-1/2" casing opposite J-2 Sand w/4/35 gram jets/ft from 5090-5095'. Treated with 250 gals 15% MCA. Swab tested 60% oil and 40% water recovering 50' of fluid/hour. Installed tubing and rods. Work started 2-2-70 and completed 2-11-70. Production started 5-8-70.

5180' TD

5160' PBTD

5179' 5-1/2" casing set.

5090-95' J Sand perforations.

DVR	
FJP	✓
HHM	✓
JAM	✓
JJD	✓

18. I hereby certify that the foregoing is true and correct

SIGNED

J. D. Mackay
J. D. Mackay

TITLE

Area Production Manager

DATE July 2, 1970

(This space for Federal or State office use)

APPROVED BY

W. Rogers

TITLE

DIRECTOR

D & G 2013, 01/11/11

DATE

JUL 10 1970

CONDITIONS OF APPROVAL, IF ANY: