



BRADENHEAD TEST REPORT

Step 1. Record all tubing and casing pressures as found. Step 2. Sample now. If intermediate or surface casing pressure > 25 psi. In sensitive areas, 1 psi.
Step 3. Conduct Bradenhead casing. Step 4. Conduct intermediate casing test. Step 5. Send report to BLM within 3 days and to OGCC within 10 days. Include wellbore diagram if not previously submitted or if wellbore configuration has changed since prior program. Attach gas and liquid analyses if sampled.

1. OGCC Operator Number: 69175 3. BLM Lease No: _____
2. Name of Operator: PDC ENERGY INC
4. API Number; 05-123-44973-00 5. Multiple completion? ☐ Yes ☐ No
6. Well Name: High Plains Number: 25N-241
7. Location (QtrQtr, Sec, Twp, Rng, Meridian): NWNW,25,5N,65W,6
8. County WELD 9. Field Name: WATTENBERG
10. Minerals: ☐ Fee ☐ State ☐ Federal ☐ Indian

11. Date of Test: 01/02/2018

12. Well Status: ☐ Flowing
☒ Shut In ☐ Gas Lift
☐ Pumping ☐ Injection
☐ Clock/Intermitter
☐ Plunger Lift

13. Number of Casing Strings:
☐ Two ☐ Three ☐ Liner?

14. EXISTING PRESSURES

Record all pressures as found	Tubing: _____ Fm: _____	Tubing: _____ Fm: _____	Prod Csg _____ 0 Fm: _____	Intermediate _____ Csg: _____	Surf. Csg _____ 725
-------------------------------	----------------------------	----------------------------	-------------------------------	----------------------------------	------------------------

BRADENHEAD TEST

Buried valve? ☐ Yes ☒ No
Confirmed open? ☒ Yes ☐ No
With gauges monitoring production, intermediate casing and tubing pressures, open surface casing (bradenhead) valve (if no intermediate casing, monitor only the production casing and tubing pressures.) Record pressures at five minute intervals Define characteristics of flow in "Bradenhead Flow" column using letter designations below:
O = No Flow; C = Continuous; D = Down to 0; V = Vapor
H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

BRADENHEAD SAMPLE TAKEN?
☐ Yes ☒ No ☐ Gas ☐ Liquid

Character of Bradenhead fluid: ☐ Clear ☐ Fresh
☐ Sulfur ☐ Salty ☐ Black

Other:(describe)

Sample cylinder number: _____

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
00:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		D
05:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		O
10:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		O
15:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		O
20:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		O
25:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		O
30:00	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> 0		O

Instantaneous Bradenhead PSIG at end of test: > 0

INTERMEDIATE CASING TEST

Buried valve? ☐ Yes ☐ No
Confirmed open? ☐ Yes ☐ No
With gauges monitoring production, intermediate casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals Characterize flow in "Intermediate Flow" column using letter designations below:
O = No Flow; C = Continuous; D = Down to 0; V = Vapor
H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

INTERMEDIATE SAMPLE TAKEN?
☐ Yes ☐ No ☐ Gas ☐ Liquid

Character of Intermediate fluid: ☐ Clear ☐ Fresh
☐ Sulfur ☐ Salty ☐ Black

Other:(describe)

Sample cylinder number: _____

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		

Instantaneous Intermediate Casing PSIG at end of test: >

Comments: Pre completion Test, initial pressure 750 PSI blew down within seconds. REquesting 7 day blowdown period sample will be collected and submitted to COGCC.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed By: Billy Meyers Title: Completions Foreman Phone: (970) 5069272

Signed: Jenifer Hakkarinen Title: Reg Tech Date: 1/11/2018

Witnessed By: _____ Title: _____ Agency: _____