



Daily Completion and Workover

Well Name: STATE AF 01

Report Date: 1/10/2018, Report # 10.0

API 0512305368	Surface Legal Location	Field Name	License #	State/Province COLORADO	Well Configuration Type
Original KB Elevation (ft)	KB-Tubing Head Distance (ft)	Spud Date Production	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Jobs					
Job Category WORKOVER	Primary Job Type P&A	Secondary Job Type Drilling - re-entry	Target Formation	Start Date 12/28/2017	End Date

Objective

Rigs					
Contractor	Rig #/Crw	Rig Type	Start Date	RR Date	
BRIGADE ENERGY SERVICES	Conventional		12/28/2017		
AFE Number	Total AFE + Supp Amount (Cost)			Date (Cost)	

Daily Readings			
Weather	Temperature (°F)	Road Condition	Rig Time (hr)

Daily Ops Summary
Operations Summary JSA SAFETY MEETING, WELL ON SLIGHT VACCUM, RU RANGER ENERGY WIRE LINE AND RIH TAG TOC @ 295' W/ GUAGE RING/JUNK BASKET/SINKER BARS, TRY TO RIH W/ 10-3/4" CIBP UNABLE TO PASS THROUGH TBG W/ PLUG, RD WL AND MIRU O-TEX CEMNT & LRP CLEAN WATER TEST WATER FOR JOB AND PUMP 29 SKS/ 6 BBL 15.8# G-NEAT CEMENT FROM 50' TO SURFACE MONITOR CEMENT FOR 1/2 HOUR AND TOP DID NOT FALL OR SHOW SIGNS OF MIGRATION WASH UP AND RDMO CEMENT AND W/O RIG, RACK OUT PUMP LINES AND SECURE WELL W/ NIGHT CAP ***JOB COMPLETE PER FORM 6, CUT AND CAP SCHEDULED AS FINAL STEP IN P&A PROCESS***

Tangible/Intangible Costs		
Intangible/Tangible		