

:		MERSHON 26-33				Date: 1/24/2017	
AFE No: MTG-2017		Daily Completion and Workover Report				DOL: 1	

REPT NO. 1	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER EVERETT STEVENSON / TY WOODWORTH	ST NO. 00		
SPUD DATE 09/16/2005	API 05-123-23134	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA		
OPERATIONS AT RPT TIME WSI						
24 HR SUMMARY MIRU, KILL WELL, POOH, RIH WITH RBP, SET RBP AT 6848, JT #208, ROLL WELL, TEST TO 500 PSI, PULL 5 STANDS, SECURE WELL AND RIG						
24 HR FORECAST WSI TO DAY LIGHT, CHANGE OUT WELL HEAD TO 5K, TEST TO 2500 PSI RDMO						
GL ELEV 4,745.0 (usft)	RKB 4,757.0 (usft)	FORMATION	TMD 7,420	TVD 7,420	PBTMD 7,401	PBTVD 7
			AUTH COST /		DAY COST / CUM COST \$9,096 / \$9,096	

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING ASSEMBLY 2		01/17/2017	0.0	6,881.8	3.750			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WSI
07:00 - 09:30	2.50	MITIGATE	MTG PLANNED - MITIGATION		MIRU
09:30 - 11:30	2.00	MITIGATE	MTG PLANNED - MITIGATION		BLEED DN WELL, PUMP FRESH WATER WITH BIOCIDES AND KILL WELL
11:30 - 12:30	1.00	MITIGATE	MTG PLANNED - MITIGATION		NIPPLE UP BOP
12:30 - 15:00	2.50	MITIGATE	MTG PLANNED - MITIGATION		POOH, 219 JTS IN HOLE
15:00 - 16:00	1.00	MITIGATE	MTG PLANNED - MITIGATION		MAKE UP RBP, SETTING TOOL, XN NIPPLE, RIH LAYING DN 11 JTS
16:00 - 16:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		SET RBP AT 6848 ON JT 208 WITH 10 UP, LAY DN JT 208
16:30 - 16:45	0.25	MITIGATE	MTG PLANNED - MITIGATION		ROLL HOLE WITH FRESH WATER AND BIOCIDES, TEST TO 500 PSI
16:45 - 16:45	0.00	MITIGATE	MTG PLANNED - MITIGATION		PULL JTS, SECURE WELL AND RIG