

MERSHON 26-54

Date: 9/25/2017

AFE No: MTG-2017

Daily Completion and Workover Report

DOL: 2

REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER EVERETT STEVENSON / MICHAEL ANDREWS	ST NO. 00
---------------	---	--------------------------	--	--------------

SPUD DATE 09/23/2005	API 05-123-23135	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA
-------------------------	---------------------	-------------------	----------------	---------------------------------

OPERATIONS AT RPT TIME  
RDMO

24 HR SUMMARY  
BLEED OFF WELL, POOH, 211 JTS, RIH RBP TO 6810, SET W/206 JTS, CIR CLEAN, CHANGE WELL HEAD TO 5K, LAND TUBING, PRESSURE TEST TO 1500 PSI FOR 15 MINS, BRADEN HEAD 60 PSI, RDMO

24 HR FORECAST

GL ELEV 4,745.0 (usft)	RKB 4,761.0 (usft)	FORMATION	TMD 0	TVD 0	PBTMD	PBTVD
AUTH COST /				DAY COST / CUM COST \$21,162 / \$29,047		

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING ASSEMBLY 1		09/25/2017	0.0	6,728.3				

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WSI
07:00 - 07:15	0.25	MITIGATE	MTG PLANNED - MITIGATION		SAFETY MEETING
07:15 - 07:15	0.00	MITIGATE	MTG PLANNED - MITIGATION		BLEED DN WELL, PUMP 30BBLs WATER
07:15 - 09:30	2.25	MITIGATE	MTG PLANNED - MITIGATION		POOH, 211 JTS
09:30 - 10:15	0.75	MITIGATE	MTG PLANNED - MITIGATION		RIH W/ RBP, SET TOOL, XNIPPLE 206 JTS SET AT 6810.94
10:15 - 12:00	1.75	MITIGATE	MTG PLANNED - MITIGATION		CIR WELL CLEAN, LAND HANGER, WITH 203 JTS IN HOLE @6719.13 CHANGE OUT WELL HEAD TO 5K
12:00 - 12:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		LUNCH
12:30 - 14:30	2.00	MITIGATE	MTG PLANNED - MITIGATION		PRESSURE TEST TO 1500PSI FOR 15 MINS, BRADEN HEAD PSI 60 LBS
14:30 - 18:00	3.50	MITIGATE	MTG PLANNED - MITIGATION		RDMO