

GREAT WESTERN 27-13		Date: 1/22/2017	
AFE No: MTG-2017		Daily Completion and Workover Report	
		DOL: 2	

REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MARK TIBBS / TY WOODWORTH	ST NO. 00
SPUD DATE 07/25/2007	API 05-123-24312	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA
OPERATIONS AT RPT TIME WSI FOR KODAK NORTH FRAC				
24 HR SUMMARY BLEED DOWN WELL, PULL 231 JTS FROM HOLE, RIH SET 4.5" RBP @ 6792', TEST TO 2500#, RDMO				
24 HR FORECAST MITIGATION COMPLETE, WSI FOR KODAK NORTH FRAC				
GL ELEV 4,749.0 (usft)	RKB 4,765.0 (usft)	FORMATION	TMD 0	TVD 0
		PBTMD 7,347	PBTVD 7,225	
			AUTH COST /	
			DAY COST / CUM COST \$5,284 / \$9,034	

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
	2.375	01/22/2017	10.0	6,805.0	2.375			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WSI, CREW TRAVEL AND SAFETY MEETING
07:00 - 09:00	2.00	MITIGATE	MTG PLANNED - MITIGATION		110 PSI ON CASING, 50# ON TUBING, BLEED DOWN BOTH, POOH AND TALLY OUT 214 jts (17 layed down) TOTAL OF 231 JTS IN HOLE
09:00 - 11:00	2.00	MITIGATE	MTG PLANNED - MITIGATION		MAKE UP 4.5" RBP, RETREIVING HEAD, XN NIPPLE AND 218 JTS OF 2.375", RIH TO SET @ 6792'.
11:00 - 12:30	1.50	MITIGATE	MTG PLANNED - MITIGATION		FILL HOLE AND CIRCUALTE, LAY DOWN 3 JTS TO HANG OFF TUBING, PRESSURE TEST ALL TO 2500 PSIG FOR 15 MIN. (GOOD TEST) 80 PSI ON BRADENHEAD.
12:30 - 13:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		BLEED OFF CASING ,NIPPLE DOWN BOP INSTALL 5K MASTER VALVE. RDMO
13:00 - 00:00	11.00	MITIGATE	MTG PLANNED - MITIGATION		MITIGATION COMPLETE, WSI FOR KODAK NORTH FRAC