

:

AFE No: MTG-2017

GREAT WESTERN 27-43  
Daily Completion and Workover Report

Date: 1/17/2017  
  
DOL: 2

REPT NO. 3		OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER MARK TIBBS / TY WOODWORTH		ST NO. 00	
SPUD DATE 04/06/2007		API 05-123-27277		STATE COLORADO		COUNTY WELD		DIVISION GREAT WESTERN OPERA	
OPERATIONS AT RPT TIME WELL SHUT IN FOR NORT KODAK FRAC									
24 HR SUMMARY SET 4.5" RBP @ 6717' ON 215 JTS, LAY DOWN 3 JTS, PRESSURE TEST PLUG TO 500 PSI, REMOVE AND REPLACE WELLHEAD TO 5K SYSTEM, TEST TO 2500 PSI/ 15 MIN.RDMO									
24 HR FORECAST WELL SHUT IN WITH 4.5" RBP AND 5K WELL HEAD.									
GL ELEV 4,747.0 (usft)		RKB 4,757.0 (usft)		FORMATION		TMD 7,295	TVD 7,295	PBTMD 7,254	PBTVD 7,205
						AUTH COST /		DAY COST / CUM COST \$9,132 / \$18,314	
CASING DETAILS									
ASSEMBLY		SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING DETAILS									
ASSEMBLY		SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING ASSEMBLY 1		2.375	01/16/2017	0.0	6,726.5	2.375	4.70	J-55	
PERFORATIONS									
FORMATION/ZONE			DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION				
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WSI, CREW TRAVEL AND SAFETY MEETING				
07:00 - 09:00	2.00	MITIGATE	MTG PLANNED - MITIGATION		WITH 4.5" RBP SET @ 6717', CIRCULATE HOLE CLEAN WITH 110 BBLs OF WATER, TEST 4.5" RBP TO 500 PSI				
09:00 - 10:00	1.00	MITIGATE	MTG PLANNED - MITIGATION		REMOVE AND REPLACE WELLHEAD WITH 5K SYSTEM.				
10:00 - 10:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		LAND TUBING WITH HANGER AND TEST WELLHEAD TO 2500 PSI FOR 15 MIN. (GOOD TEST). RETRIEVING HEAD, XN NIPPLE AND 212 JTS LEFT IN HOLE.				
10:30 - 11:30	1.00	MITIGATE	MTG PLANNED - MITIGATION		RDMO				
11:30 - 00:00	12.50	MITIGATE	MTG PLANNED - MITIGATION		WELL SHUT IN FOR NORTH KODAK FRAC				