

Document Number:
401513749

Date Received:
01/15/2018

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175 Contact Name: Jenifer Hakkarinen

Name of Operator: PDC ENERGY INC Phone: (303) 8605800

Address: 1775 SHERMAN STREET - STE 3000 Fax: _____

City: DENVER State: CO Zip: 80203 Email: Jenifer.Hakkarinen@pdce.com

For "Intent" 24 hour notice required, Name: O'Donnell, Shaun Tel: (720) 305-8280

COGCC contact: Email: shaun.odonnell@state.co.us

API Number 05-123-22326-00

Well Name: GREEN TRUST Well Number: 24-24

Location: QtrQtr: sesw Section: 24 Township: 7N Range: 65W Meridian: 6

County: WELD Federal, Indian or State Lease Number: _____

Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.553890 Longitude: -104.613780

GPS Data:
Date of Measurement: 04/18/2008 PDOP Reading: 2.5 GPS Instrument Operator's Name: Holly L. Tracy

Reason for Abandonment: Dry Production Sub-economic Mechanical Problems
 Other _____

Casing to be pulled: Yes No Estimated Depth: 750

Fish in Hole: Yes No If yes, explain details below

Wellbore has Uncemented Casing leaks: Yes No If yes, explain details below

Details: _____

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7188	7196			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	547	385	547	0	VISU
1ST	7+7/8	4+1/2	10.5	7,361	436	7,361	2,522	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7138 with 2 sacks cmt on top. CIBP #2: Depth 6832 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 365 sks cmt from 800 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged:
Set 20 sks cmt from 2650 ft. to 2550 ft. Plug Type: CASING Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
(Cast Iron Cement Retainer Depth)
Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged:
Set _____ sacks at surface
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: Yes No
Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____
*Wireline Contractor: _____ *Cementing Contractor: _____
Type of Cement and Additives Used: _____
Flowline/Pipeline has been abandoned per Rule 1103 Yes No *ATTACH JOB SUMMARY

Technical Detail/Comments:

Green Trust 24-24 (05-123-22326)/Plugging Procedure (Intent)
Producing Formation (Perforations): Codell: 7188'-7196'
TD: 7399' PBD: 7219'
Surface Casing: 8 5/8" 24# @ 547' w/ 385 sxs
Production Casing: 4 1/2" 10.5# @ 7361' w/ 436 sxs cmt (TOC @ 2522' - CBL).

Tubing: 2 3/8" tubing set @ 7173' (1/26/2005).

Proposed Procedure:

1. MIRU pulling unit. Pull 2 3/8" tubing.
 2. RU wireline company.
 3. TIH with CIBP. Set BP at 7138'. Top with 2 sxs 15.8#/gal CI G cement.
 4. TIH with CIBP. Set BP at 6832'. Top with 2 sxs 15.8#/gal CI G cement.
 5. TIH with casing cutter. Cut 4 1/2" casing at 750'. Pull cut casing.
 6. TIH with tubing to 800'. RU cementing company. Mix and pump 365 sxs 15.8#/gal CI G cement down tubing. Cement should circulate to surface.
 7. Cut surface casing 6' below ground level and weld on cap.
- If there is bradenhead pressure:
1. MIRU pulling unit. Pull 2 3/8" tubing.
 2. RU wireline company.
 3. TIH with CIBP. Set BP at 7138'. Top with 2 sxs 15.8#/gal CI G cement.
 4. TIH with CIBP. Set BP at 6832'. Top with 2 sxs 15.8#/gal CI G cement.
 5. TIH with casing cutter. Cut 4 1/2" casing at 1500'. Pull cut casing.
 6. TIH with tubing to 1550'. RU cementing company. Mix and pump 75 sxs 15.8#/gal CI G cement down tubing. Wait 8 hours or overnight. Check to see if there is any bradenhead pressure or fluid flow after stub plug is set. If there is, contact COGCC for further guidance. If there is not, move on to step 7.
 7. TIH with tubing to 700'. RU cementing company. Mix and pump 500 sxs 15.8#/gal CI G cement down tubing. Cement should circulate to surface.
 8. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jenifer Hakkarinen
Title: Reg Tech Date: 1/15/2018 Email: Jenifer.Hakkarinen@pdce.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: HICKEY, MIKE Date: 2/5/2018

CONDITIONS OF APPROVAL, IF ANY: _____ Expiration Date: 8/4/2018

COA Type	Description
	<p>Prior to starting plugging operations a bradenhead test shall be performed.</p> <p>1)If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2)If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>3)If sampling is required contact COGCC engineering for a confirmation of plugging requirements prior to placing any plugs.</p> <p>4)Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. The Form 17 shall be submitted within 10 days of the test.</p>
	<p>1)Submit Form 42 electronically to COGCC 48 hours prior to MIRU electronically to COGCC 48 hours prior to MIRU.</p> <p>2)Prior to placing the 800' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging requirements. .</p> <p>3)After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours and tag plug – top of plug must be not deeper than 497' and provide minimum 10 sx plug at the surface. Leave at least 100' of cement in the wellbore for each plug.</p> <p>4)Properly abandon all flowlines. Once flowlines are properly abandoned, file electronic form 42.</p>
	<p>Operator shall implement measures to control unnecessary and excessive venting, to protect the health and safety of the public, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p>

Attachment Check List

Att Doc Num	Name
401513749	FORM 6 INTENT SUBMITTED
401513759	WELLBORE DIAGRAM
401513760	WELLBORE DIAGRAM
401513761	GYRO SURVEY

Total Attach: 4 Files

General Comments

User Group	Comment	Comment Date
Engineer	Added casing plug from 2650 to 2550 at the operator's request.	02/05/2018
Public Room	Pass	02/01/2018
Permit	Pass.	01/29/2018

Total: 3 comment(s)