

US ROCKIES REGION
Operation Summary Report

Well: **WILLIAMS 4-29**

Spud date: 3/15/2009

Project: COLORADO-WELD-NAD83-UTM13

Site: WILLIAMS 3-29 PAD

Rig name no.: LEED/724

Event: CONST- CAP WELL WORK

Start date: 1/26/2018

End date:

Active datum: KB @4,923.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/29/0/NENW/6/PM/N/710.00/W/0/1,939.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/26/2018	13:00 - 14:30	1.50	WO/REP	35	A	P		MIRU SUMMIT SLICKLINE FISHED TOOLS AT SN=7690' TAG FILL AT 7798' RDMO SL
	14:30 - 15:30	1.00	WO/REP	35	A	P		MIRU LEED 724 SDFN
	15:30 - 16:00	0.50	WO/REP	30	G	P		CT TO THE YARD
1/27/2018	8:00 - 8:45	0.75	WO/REP	30	G	P		CREW TRAVEL TIME
	8:45 - 9:00	0.25	WO/REP	48	B	P		SAFETY MEETING -SEE TAB WSI- SITBG 1200/ SICSG 1250/ SURFACE CSG 150 PSI
	9:00 - 11:15	2.25	WO/REP	30	E	P		BLEED OFF PRESSURE, PUMP 75 BBLS FLUID
	11:15 - 12:00	0.75	WO/REP	30	F	P		ND TBG HEAD, UNSEAT MANDREL FROM TBG HEAD, NU BOP
	12:00 - 15:00	3.00	WO/REP	31	I	P		TOOH W/ TBG, STANDING BACK 5000' IN DERRICK
	15:00 - 15:15	0.25	WO/REP	30	I			OOH W/ TBG, SECURE WELLHEAD, WINTERIZE EQUIPMENT, SDFN
	15:15 - 16:00	0.75	WO/REP	30	G			CREW TRAVEL TIME
1/29/2018	8:00 - 8:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-150#, SP-20#
	8:30 - 8:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA DISCUSS
	8:45 - 8:50	0.08	ABANDP	52	I	X		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH 60PI GAUGE, GAUGE READ 20PSI, TEST FAILED, BLEW DOWN IN 2MIN, NO FLUID
	8:50 - 9:00	0.17	ABANDP	30	M	P		START WNAD WARM UP EQUIPMENT ALSO GET EVERYTHING READY FOR THE DAY
	9:00 - 9:10	0.17	ABANDP	30	E	P		BLOW DOWN WELL AND PUMP 10BBLS TO KILL WELL
	9:10 - 9:20	0.17	ABANDP	48	B	P		MIRU RELIANCE WIRELINE CREW WIRELINE JSA & SAFETY MEETING
	9:20 - 10:00	0.67	ABANDP	34	O	P		REFER TO SAFETY TAB PU & RIH TO 7430' W/3.5"GAUGE RING, JUNK BASKET, CCL, & SINKER BAR, POOH LD TOOL
	10:00 - 10:45	0.75	ABANDP	34	I	P		PU & RIH CIBP & SETTING TOOL, SET CIBP @ 7390' , POOH LD TOOL
	10:45 - 11:30	0.75	ABANDP	34	D	P		DUMP BAIL 2sx CMT ON CIBP @ 7390' , POOH LD DOWN DUMP BAILER
	11:30 - 12:30	1.00	ABANDP	31	I	P		TIH TO 5010' 160JTS 2.375" TBG XN NIPPLE
	12:30 - 13:15	0.75	ABANDP	31	H	P		RDMO RELIANCE WIRELINE CIRCULATE GAS OUT 2.5BPM @ 750PSI FOR 120BBLS

US ROCKIES REGION
Operation Summary Report

Well: WILLIAMS 4-29

Spud date: 3/15/2009

Project: COLORADO-WELD-NAD83-UTM13

Site: WILLIAMS 3-29 PAD

Rig name no.: LEED/724

Event: CONST- CAP WELL WORK

Start date: 1/26/2018

End date:

Active datum: KB @4,923.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/29/0/NENW/6/PM/N/710.00/W/0/1,939.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	13:15 - 13:20	0.08	ABANDP	48	B	P		HIGH PRESSURE JSA & SAFETY
								REFER TO SAFETY TAB
	13:20 - 13:45	0.42	ABANDP	52	F	P		PT CSG & CIBP TO 1000# FOR 15MIN
								GOOD TEST
	13:45 - 15:00	1.25	ABANDP	31	I	P		TOOH,
								STD BACK 130JTS 2.375" TBG LD 30JTS 2.375' TBG LD XN NIPPLE
	15:00 - 15:30	0.50	ABANDP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	15:30 - 16:00	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
1/30/2018	8:00 - 8:30	0.50	WO/REP	30	G	P		CREW TRAVEL
	8:30 - 9:00	0.50	WO/REP	30	M	P		WARM UP EQUIPMENT
	9:00 - 10:00	1.00	WO/REP	34	I	P	4180	SET CIBP @ 4191' AND DUMP BAIL 2SX
	10:00 - 11:00	1.00	WO/REP	31	I	P	0	TIH 131 JTS 2-3/8"
	11:00 - 12:00	1.00	WO/REP	30	C	P		RIG DOWN