



BRADENHEAD TEST REPORT

Step 1. Record all tubing and casing pressures as found. Step 2. Sample now. If intermediate or surface casing pressure > 25 psi. In sensitive areas, 1 psi.
Step 3. Conduct Bradenhead test. Step 4. Conduct intermediate casing test. Step 5. Send report to BLM within 3 days and to OGCC within 10 days. Include wellbore diagram if not previously submitted or if wellbore configuration has changed since prior program. Attach gas and liquid analyses if sampled.

1. OGCC Operator Number: 10672 3. BLM Lease No: _____
 2. Name of Operator: TIMBER CREEK OPERATING LLC
 4. API Number; 05-071-08347-00 5. Multiple completion? Yes No
 6. Well Name: APACHE CANYON Number: 02-03
 7. Location (QtrQtr, Sec, Twp, Rng, Meridian): NENW,2,34S,68W,6
 8. County LAS ANIMAS 9. Field Name: PURGATOIRE RIVER
 10. Minerals: Fee State Federal Indian

11. Date of Test: 11/09/2017
 12. Well Status: Flowing
 Shut In Gas Lift
 Pumping Injection
 Clock/Intermitter
 Plunger Lift
 13. Number of Casing Strings:
 Two Three Liner?

14. EXISTING PRESSURES

Record all pressures as found	Tubing: <u>0</u> Fm: <u>RT-VJ</u>	Tubing: _____ Fm: _____	Prod Csg <u>-11</u> Fm: <u>RT-VJ</u>	Intermediate Csg: _____	Surf. Csg <u>0</u>
-------------------------------	--------------------------------------	----------------------------	-----------------------------------------	----------------------------	-----------------------

BRADENHEAD TEST

Buried valve? Yes No
 Confirmed open? Yes No
 With gauges monitoring production, intermediate casing and tubing pressures, open surface casing (bradenhead) valve (if no intermediate casing, monitor only the production casing and tubing pressures.) Record pressures at five minute intervals Define characteristics of flow in "Bradenhead Flow" column using letter designations below:
 O = No Flow; C = Continuous; D = Down to 0; V = Vapor
 H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

BRADENHEAD SAMPLE TAKEN?
 Yes No Gas Liquid

Character of Bradenhead fluid: Clear Fresh
 Sulfur Salty Black
 Other:(describe) N/A
 Sample cylinder number: N/A

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
00:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O
05:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O
10:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O
15:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O
20:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O
25:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O
30:00	RT-VJ 0	<input type="checkbox"/>	<input type="checkbox"/> -11		O

Instantaneous Bradenhead PSIG at end of test: > 0

INTERMEDIATE CASING TEST

Buried valve? Yes No
 Confirmed open? Yes No
 With gauges monitoring production, intermediate casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals Characterize flow in "Intermediate Flow" column using letter designations below:
 O = No Flow; C = Continuous; D = Down to 0; V = Vapor
 H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

INTERMEDIATE SAMPLE TAKEN?
 Yes No Gas Liquid

Character of Intermediate fluid: Clear Fresh
 Sulfur Salty Black
 Other:(describe) _____
 Sample cylinder number: _____

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		

Instantaneous Intermediate Casing PSIG at end of test: >

Comments: On 12/8/17, XTO Energy spoke with Diana Burn at COGC. TCE was told to wait to submit Form 17 till after the Change of Operatorship was approved.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed By: Jess Cannon Title: Scada Supervisor Phone: (719) 859-2253

Signed: Mary Folvag Title: Production Accountant Date: 2/28/2018

Witnessed By: _____ Title: _____ Agency: _____