

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
401499537
Date Received:
01/02/2018

FIR RESOLUTION FORM

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000
Name of Operator: BP AMERICA PRODUCTION COMPANY
Address: 380 AIRPORT RD
City: DURANGO State: CO Zip: 81303
Contact Name and Telephone:
Name: _____
Phone: () Fax: ()
Email: _____

Additional Operator Contact:

Contact Name	Phone	Email
Beebe, Sabre		SanJuanCOGCC@bp.com Sabre.Beebe@bp.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 680602246
Inspection Date: 11/08/2017 FIR Submit Date: 11/27/2017 FIR Status: _____

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY Company Number: 10000
Address: 380 AIRPORT RD
City: DURANGO State: CO Zip: 81303

LOCATION - Location ID: 325934

Location Name: WOMMER GAS UNIT A- Number: 24NWSE County: LA PLATA
N35N7W
Qtrqr: NWSE Sec: 24 Twp: 35N Range: 7W Meridian: N
Latitude: 37.283785 Longitude: -107.585834

FACILITY - API Number: 05-067- -00 Facility ID: 215589

Facility Name: WOMMER A Number: 1
Qtrqr: NWSE Sec: 24 Twp: 35N Range: 7W Meridian: N
Latitude: 37.283785 Longitude: -107.585834

CORRECTIVE ACTIONS:

1 ☒ CA# 112078

Corrective Action: Maintain roadside drainage and well pad BMPs to control stormwater erosion at the entrance to the access road and on the well pad as indicated. Additional stormwater controls are also needed to stabilize erosion.

Date: 12/30/2017

Response: CA COMPLETED Date of Completion: 12/28/2017

Operator Comment: Armoring has been installed around the culvert drainage at entrance of location to ensure additional channeling is not continuing. Diversion ditches have been cleaned out and re-established and rock check dams installed to slow water velocity during storm events. Rock run down installed in erosion channel to armor against future

channelling. Please see attached photos of work completed.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Armoring has been installed around the culvert drainage at entrance of location to ensure additional channeling is not continuing. Diversion ditches have been cleaned out and re-established and rock check dams installed to slow water velocity during storm events. Rock run down installed in erosion channel to armor against future channelling. Please see attached photos of work completed.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe

Signed: _____

Title: Construction Specialist

Date: 01/02/2018 10:44:16 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401499537	FIR RESOLUTION SUBMITTED
401499540	Work completed photos

Total Attach: 2 Files