

Click here to reset the form

FORM 21 Rev 9/14

State of Colorado Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY
Document Number:
Date Received:

MECHANICAL INTEGRITY TEST

- 1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be a at minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment Checklist

OGCC Operator Number: 17180
Name of Operator: Citation Oil & Gas Corp
Address: 14077 Cutten Road
City: Houston State: TX Zip: 77069
API Number: 05-017-07456 OGCC Facility ID Number: 208521
Well/Facility Name: Arapahoe Unit Well/Facility Number: 180
Location QtrQtr: NWSE Section: 27 Township: 14S Range: 42W Meridian: 6 PM

Table with columns for Oper and OGCC, and rows for Pressure Chart, Cement Bond Log, Tracer Survey, Temperature Survey, Inspection Number.

SHUT-IN PRODUCTION WELL INJECTION WELL

Last MIT Date: 04/11/2013

Test Type:
Test to Maintain SI/TA status
Verification of Repairs
5- year UIC
Annual UIC Test
Reset Packer

Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test
Injection/Producing Zone(s): Morrow
Perforated Interval: 5161-5164
Open Hole Interval: N/A
Casing Test
Bridge Plug or Cement Plug Depth: 5120

Tubing Casing/Annulus Test
Tubing Size: NA
Tubing Depth: NA
Top Packer Depth:
Multiple Packers? Yes No

Test Data
Test Date: 3/14/18
Well Status During Test: TA
Casing Pressure Before Test: 0 PSI
Initial Tubing Pressure: 0 PSI
Final Tubing Pressure: 0 PSI
Casing Pressure Start Test: 340 PSI
Casing Pressure - 5 Min: 340 PSI
Casing Pressure - 10 Min: 340 PSI
Casing Pressure Final Test: 340 PSI
Pressure Loss or Gain During Test: 0 PSI
Test Witnessed by State Representative? Yes No
OGCC Field Representative (Print Name): Brian Welsh

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Geoffrey Wolff

Signed: Geoffrey Wolff Title: Asst. Production Foreman Date: 3/14/18

OGCC Approval: Brian Welsh Title: Field Inspector Date: 3/14/18

Conditions of Approval, if any:

Form 42 # 401562652
Insp Doc # 679904133