

[Click here to reset the form](#)

FORM
21
Rev 9/14

State of Colorado
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY

Document Number:

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative. Injection wells tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment Checklist

OGCC Operator Number: 10459		Contact Name and Telephone		Oper		OGCC	
Name of Operator: Extraction Oil and Gas		Rick Maxwell		Pressure Chart			
Address: 370 17th St Suite 5300		No: (435) 790-3312		Cement Bond Log			
City: Denver	State: CO	Zip: 80202	Email: workover1@extractionog.com	Tracer Survey			
API Number: 05-069-06160		OGCC Facility ID Number: 216973		Temperature Survey			
Well/Facility Name: Skaer Farms		Well/Facility Number: 5					
Location QtrQtr: SENW		Section: 31	Township: 5N	Range: 68W	Meridian: 6PM	Inspection Number	

☒ **SHUT-IN PRODUCTION WELL**

☐ **INJECTION WELL**

Last MIT Date: 08/20/2015

Test Type:

☒ Test to Maintain SI/TA status

☐ 5- year UIC

☐ Reset Packer

☐ Verification of Repairs

☐ Annual UIC Test

Describe Repairs or Other Well Activities: Perform MIT test on casing

Wellbore Data at Time of Test			Casing Test	
Injection/Producing Zone(s)	Perforated Interval:	Open Hole Interval:	Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.	
Niobrara	4510-4750		Bridge Plug or Cement Plug Depth	
			4403'	
Tubing Casing/Annulus Test				
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	
2-3/8"			<input type="checkbox"/> Yes <input type="checkbox"/> No	
Test Data				
Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
02/23/2018	SI	0	N/A	N/A
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain During Test
0	502	503	504	4
Test Witnessed by State Representative?			OGCC Field Representative (Print Name):	
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No				

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Rick Maxwell

Signed: Rick Maxwell

Title: Wellsite Supervisor

Date: 02/23/2018

OGCC Approval:

Title:

Date:

Conditions of Approval, if any: