

:		GREAT WESTERN 27-42				Date: 1/20/2017			
AFE No: MTG-2015		Daily Completion and Workover Report				DOL: 5			
REPT NO. 5		OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER EVERETT STEVENSON / TY WOODWORTH		ST NO. 00	
SPUD DATE 01/07/2007		API 05-123-24121		STATE COLORADO		COUNTY WELD		DIVISION GREAT WESTERN OPERA	
OPERATIONS AT RPT TIME RDMO									
24 HR SUMMARY POOH,NO RBP, RIH 3 STANDS,LATCH ON RBP, POOH, NO SIGNS OF FAILURE,RIH WITH NEW RBP, SET TOOL AT 6800,10FT HIGHER THAT LAST, TEST TO 500 PSI,10 MIN,LAY DN 2 JOINTS, CIR HOLE WITH BIOCIDIE, NIPPLE UP SURFACE EQUIP, PRESSURE TEST TO 2500 PSI,RDMO									
24 HR FORECAST RDMO WSI									
GL ELEV 4,760.0 (usft)		RKB 4,760.0 (usft)		FORMATION		TMD 0		TVD 0	
						PBTMD 7.193		PBTVD	
						AUTH COST /		DAY COST / CUM COST \$8,725 / \$49,551	
CASING DETAILS									
ASSEMBLY		SIZE		INST DATE		FROM (usft)		TO (usft)	
TUBING DETAILS									
ASSEMBLY		SIZE		INST DATE		FROM (usft)		TO (usft)	
TUBING ASSEMBLY 1		2.375		08/12/2015		12.0		7,068.5	
TUBING ASSEMBLY 1		2.375		08/13/2015		12.0		6,827.7	
PERFORATIONS									
FORMATION/ZONE				DATE		SIDETRACK #		STATUS	
HOURS		DUR (hr)	PHASE	CODE	SUB	DESCRIPTION			
00:00 - 06:30		6.50	MITIGATE	MTG PLANNED - MITIGATION		WSI FOR DAY LIGHT			
06:30 - 07:00		0.50	MITIGATE	MTG PLANNED - MITIGATION		WARM UP RIG, SAFTEY MEETING			
07:00 - 08:30		1.50	MITIGATE	MTG PLANNED - MITIGATION		POOH TO SURFACE, NO RBP, RIH 3 STANDS, LATCHON RBP, POOH, LAY DOWN RBP, NO SIGNS OF FAILURE			
08:30 - 10:00		1.50	MITIGATE	MTG PLANNED - MITIGATION		RIH, SET RBP @ 6800FT, JT210 WITH 22 FT UP,, PULL UP 15K 3 TIMES , J OFF ,			
10:00 - 11:00		1.00	MITIGATE	MTG PLANNED - MITIGATION		FILL HOLE AND TEST TO 500 PSI, HOLD FOR 10 MINS, GOOD TEST			
11:00 - 11:30		0.50	AND ABANDON	MTG PLANNED - MITIGATION		LUNCH			
11:30 - 12:15		0.75	MITIGATE	MTG PLANNED - MITIGATION		WAIT ON FRESH WATER WITH BIOCIDIE, MOVE LIGHT PLANTS,HEATERS TO NEXT PAD WHILE WAITING			
12:15 - 13:45		1.50	MITIGATE	MTG PLANNED - MITIGATION		ROLL WELL WITH FRESH WATER AND BIOCIDIE, LAY DN 2 JTS,NIPPLE DN, NIPPLE UP SERFACE EQUIPMENT, PRESSURE TEST TO 2500, FOR 10,MIN, GOOD. 207 JTS IN HOLE			
13:45 -			MITIGATE	MTG PLANNED - MITIGATION		RIG DN MOVE OUT			