

:

GREAT WESTERN 27-41

Date: 1/11/2017

AFE No: MTG-2017

Daily Completion and Workover Report

DOL: 2

REPT NO. 2		OPERATOR GREAT WESTERN OPERATING COMPANY LLC			FIELD NAME WATTENBERG			SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH			ST NO. 00					
SPUD DATE 01/12/2007		API 05-123-24287		STATE COLORADO		COUNTY WELD		DIVISION GREAT WESTERN OPERA								
OPERATIONS AT RPT TIME WSI, MITIGATION COMPLETE.																
24 HR SUMMARY BLEED OFF AND KILL WELL.TIH WITH RBPAND SET @ 6,832'. CIRCULATE WELLBORE WITH PACKER FLUID. TEST RBP TO 500 PSI. WITH 216 JTS IN HOLE, LAND TUBING ON HANGER EOT @ 6,739'. ND BOPS. NU PRODUCTION TREE, TEST TO 2,500 PSI FOR 15 MINUTES. GOOD TEST. RDMO.																
24 HR FORECAST MITIGATE TO GW 27-32.																
GL ELEV 4,764.0 (usft)		RKB 4,764.0 (usft)		FORMATION			TMD 0		TVD 0		PBTMD 7,345	PBTVD 7,228				
							AUTH COST /		DAY COST / CUM COST \$5,930 / \$16,967							
CASING DETAILS																
ASSEMBLY		SIZE		INST DATE		FROM (usft)		TO (usft)		SIZE		WEIGHT	GRADE	THRDS		
TUBING DETAILS																
ASSEMBLY		SIZE		INST DATE		FROM (usft)		TO (usft)		SIZE		WEIGHT	GRADE	THRDS		
TUBING ASSEMBLY 3		2.375		08/29/2015		10.0		7,199.4		5.500						
TUBING ASSEMBLY 3		2.375		01/02/2017		10.0		6,836.7		5.500						
PERFORATIONS																
FORMATION/ZONE				DATE		SIDETRK #		STATUS		TYPE		TOP (usft)		BASE (usft)		
HOURS												DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 06:00												6.00	MITIGATE	MTG PLANNED - MITIGATION		WSI FOR MITIGATION.
06:00 - 06:30												0.50	MITIGATE	MTG PLANNED - MITIGATION		CREW TRAVEL AND SAFETY MEETING.
06:30 - 07:00												0.50	MITIGATE	MTG PLANNED - MITIGATION		CASING PRESSURE 80 PSI. BLEED OFF CASING TO RIG PIT. PUMP 10 BBLS FRESH WATER WITH BIOCIDe DOWN CASING.
07:00 - 07:30												0.50	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN 2 SINGLES (1 GOOD AND 1 PERFORATED JOINT). MAKE UP XN NIPPLE AND ON/OFF TOOL. PICK UP RBP.
07:30 - 09:00												1.50	MITIGATE	MTG PLANNED - MITIGATION		TIH WITH RBP. WITH 219 JOINTS IN THE THE HOLE, SET RBP @ 6,832'. UP WEIGHT 32K, DOWN WEIGHT 26K, BLOCK WEIGHT 5K. PULL 10K OVER 3 TIMES TO ENSURE RBP IS SET. RELEASE ON/OFF TOOL. LAY DOWN 1 SINGLE.
09:00 - 09:25												0.42	MITIGATE	MTG PLANNED - MITIGATION		LOAD WELLBORE WITH FRESH WATER WITH BIOCIDe. POUR PACKER FLUID CHEMICALS INTO RIG PIT WHILE FILLING RIG PIT WITH FRESH WATER TREATED WITH BIOCIDe.
09:25 - 10:10												0.75	MITIGATE	MTG PLANNED - MITIGATION		REVERSE CIRCULATE WELLBORE WITH PACKER FLUID.
10:10 - 10:30												0.33	MITIGATE	MTG PLANNED - MITIGATION		TEST RBP TO 500 PSI FOR 15 MINUTES. GOOD TEST. BLEED OFF PRESSURE.
10:30 - 11:05												0.58	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN 2 SINGLES. WITH 216 JOINTS IN THE HOLE (15 OUT,) LAND TUBING ON HANGER. EOT WITH ON/OFF TOOL @ 6,739'. RIG DOWN FLOOR. NIPPLE DOWN BOPS AND NIPPLE UP PRODUCTION TREE.
11:05 - 11:25												0.33	MITIGATE	MTG PLANNED - MITIGATION		TEST WELLHEAD, WELLBORE AND RBP TO 2,500 PSI FOR 15 MINUTES. GOOD TEST. BLEED OFF PRESSURE.
11:25 - 12:00												0.58	MITIGATE	MTG PLANNED - MITIGATION		RDMO TO GW 27-32. TRANSFER 13 BBLS OF OIL TO PAD 7 TANK BATTERY.
12:00 - 00:00												12.00	MITIGATE	MTG PLANNED - MITIGATION		WSI, MITIGATION COMPLETE.