

O-I 25-11		Date: 2/15/2016	
AFE No: MTG-2016		Daily Completion and Workover Report	
		DOL: 2	

REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME LAPOUDRE	SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH	ST NO. 00
SPUD DATE 11/30/2012	API 05-123-35175	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA

OPERATIONS AT RPT TIME

24 HR SUMMARY
 BLEED DOWN WELL. POOH TUBING. RIH WITH RBP, ON/OFF TOOL AND XN NIPPLE. SET RBP AT 6,899'. CIRCULATE WELLBORE WITH FRESH WATER. REMOVE BOPS AND OLD WELLHEAD. INSTALL NEW 5M WELLHEAD. LAND TUBING ON HANGER. EOT AT 6,792'. TEST WELLHEAD TO 4,500 PSI. RDMO.

24 HR FORECAST
 TEMP BRIDGE PLUG SET AT 6,899'. TUBING LANDED ON HANGER. EOT WITH ON/OFF TOOL AT 6,792'.

GL ELEV 4,772.0 (usft)	RKB 4,786.0 (usft)	FORMATION	TMD 0	TVD 0	PBTMD 7,449	PBTVD 7,270
AUTH COST /				DAY COST / CUM COST \$11,318 / \$13,753		

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
		02/14/2016	6,899.4	6,904.4	4.000			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
06:00 - 06:30	0.50	MTG	MTG P - MITIGATION		CREW TRAVEL
06:30 - 06:45	0.25	MTG	MTG P - MITIGATION		SAFETY MEETING
06:45 - 07:00	0.25	MTG	MTG P - MITIGATION		TUBING PSI 40#, CASING PSI 40#, BLEED DOWN WELL.
07:00 - 07:30	0.50	MTG	MTG P - MITIGATION		POOH 26 STANDS AND 6' PUP JOINT. (TOTAL JOINTS OUT 232 AND 1- 6' PUP. 1 JOINT HAD A DAMAGED PIN).
07:30 - 09:00	1.50	MTG	MTG P - MITIGATION		PICK UP RBP, ON/OFF TOOL AND NEW XN NIPPLE. RIH WITH 110 STANDS (2 SINGLES AND PUP JOINT LEFT WERE NOT RUN BACK IN HOLE). LAY DOWN 10 SINGLES.
09:00 - 09:30	0.50	MTG	MTG P - MITIGATION		WITH 220 JOINTS IN THE HOLE SET RBP AT 6,899'. STRING WEIGHT WAS 30,000#. BLOCK WEIGHT WAS 5,000#. RELEASE RBP AND LAY DOWN 1 SINGLE.
09:30 - 10:00	0.50	MTG	MTG P - MITIGATION		LOAD THE TUBING AND CASING WITH FRESH WATER WITH BIOCID. TEST RBP TO 500 PSI FOR 10 MINUTES. GOOD TEST.
10:00 - 10:55	0.92	MTG	MTG P - MITIGATION		PICK UP SINGLE. STACK OUT STRING ON RBP. LAY DOWN SINGLE. STRIP BOPS AND OLD WELLHEAD. STING INTO TUBING. RELEASE OFF OF RBP. LAY DOWN 4 SINGLES. LAND TUBING ON HANGER. EOT AT 6,792' (218 JOINTS IN THE HOLE).
10:55 - 12:45	1.83	MTG	MTG P - MITIGATION		INSTALL 5M WELLHEAD. PRESSURE TEST WELLHEAD TO 4,500 PSI FOR FIFTEEN MINUTES. GOOD TEST.
12:45 - 14:00	1.25	MTG	MTG P - MITIGATION		RDMO TO THE O-I25-21.
14:00 - 18:00	4.00	MTG	MTG P - MITIGATION		TEMP BRIDGE PLUG SET AT 6,899'. TUBING LANDED ON HANGER. EOT AT 6,792' WITH ON/OFF TOOL.