

STATE OF  
COLORADO

COGCC doc # 2597484

**Burger - DNR, Craig** <craig.burger@state.co.us>

# RU 323-17 CBL Deferment Request

2 messages

**Vicki Schoeber** <VSchoeber@terraep.com>

Mon, Mar 26, 2018 at 6:31 AM

To: Kussum Kanguru <craig.burger@state.co.us>, "Andrews Dave (david.andrews@state.co.us)" <david.andrews@state.co.us>

Craig, Dave:

TEP Rocky Mountain LLC is requesting a CBL deferment on the Federal RU 323-17 well located in Section 17, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal RU 323-17
API:	05-045-23737
Location:	Section 17 T 7S-R93W
Surface Csg:	9 5/8" set and cemented at 1,100'
Production Csg Cement Date:	4 1/2" @ 10,393' – cemented 03/20/2018
Cement:	1,195 sks
Cement top from survey:	4,531' Estimated
Estimated top of gas:	8,464' Estimated
Estimated Top Perf:	8,364' Estimated
Temp Survey:	03/20/18 Attached
Volume to fill annular:	19 bbls of Fluid Needed to Fill Annulus

Please let me know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the Bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

03/20/2018 @ 0240	/ 00 PSI BRAIDEN HEAD @ 6 HRS*	DONE
03/20/2018 @ 0840	/ 00 PSI BRAIDEN HEAD @ 12 HRS*	DONE
03/21/2018 @ 2040	/ 00 PSI BRAIDEN HEAD @ 24 HRS*	DONE
03/21/2018 @ 0840	/ 20 PSI BRAIDEN HEAD @ 36 HRS*	DONE
03/22/2018 @ 2040	/ 60 PSI BRAIDEN HEAD @ 48 HRS*	DONE
03/23/2018 @ 2040	/ 60 PSI BRAIDEN HEAD @ 72 HRS*	DONE



3/26/2018

State.co.us Executive Branch Mail - RU 323-17 CBL Deferment Request