

STATE OF
COLORADO

COGCC doc # 2597482

Burger - DNR, Craig <craig.burger@state.co.us>

RU 13-17 CBL Deferment Request

2 messages

Vicki Schoeber <VSchoeber@terraep.com>
To: Kussum Kanguru <craig.burger@state.co.us>

Wed, Apr 4, 2018 at 6:31 AM

Craig:

TEP Rocky Mountain LLC is requesting a CBL deferment on the Federal RU 13-17 well located in Section 17, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal RU 13-17
API:	05-045-23748
Location:	Section 17 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1,100'
Production Csg Cement Date:	4 1/2" @ 10,710' – cemented 03/31/2018
Cement:	1,210 sks
Cement top from survey:	5,150' Estimated
Estimated top of gas:	8,789' Estimated
Estimated Top Perf:	8,689' Estimated
Temp Survey:	04/01/18 Attached
Volume to fill annular:	19 bbls of Fluid Needed to Fill Annulus

Please let me know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the Bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

```
03/31/2018 @ 2330 / 00 PSI BRAIDEN HEAD @ 6 HRS* DONE
04/01/2018 @ 0530 / 00 PSI BRAIDEN HEAD @ 12 HRS* DONE
04/01/2018 @ 1730 / 00 PSI BRAIDEN HEAD @ 24 HRS* DONE
04/02/2018 @ 0530 / 00 PSI BRAIDEN HEAD @ 36 HRS* DONE
04/02/2018 @ 1730 / 10 PSI BRAIDEN HEAD @ 48 HRS* DONE
04/03/2018 @ 1730 / 60 PSI BRAIDEN HEAD @ 72 HRS* DONE
```

