



## Well Summary Report

### (Bird) Bird-Huff 27-14 2/16/2018 06:00 - 2/17/2018 06:00

API 05-123-12722	State/Province Colorado	County Weld	Field Name Non-Operated	Well Status 123: Permanent PA	Total Depth (ftKB)	Primary Job Type Abandon Well
---------------------	----------------------------	----------------	----------------------------	----------------------------------	--------------------	----------------------------------

Time Log						
Start Time	Dur (hr)	End Time	Code	Category	Com	
06:00	4.00	10:00	inactive	inactive		
10:00	4.00	14:00	GOP	General Operations	Blade entrance into field, Blade & level location, Dig up WH, verify 8 5/8" CSG top, cut CSG top, weld on 8 5/8" by 11" 3K WH, install cellar ring, backfill hole  Lay down rig mats on entrance to field  MI 2 frac tanks	
14:00	16.00	06:00	inactive	inactive		

### (Bird) Bird-Huff 27-14 2/19/2018 06:00 - 2/20/2018 06:00

API 05-123-12722	State/Province Colorado	County Weld	Field Name Non-Operated	Well Status 123: Permanent PA	Total Depth (ftKB)	Primary Job Type Abandon Well
---------------------	----------------------------	----------------	----------------------------	----------------------------------	--------------------	----------------------------------

Time Log						
Start Time	Dur (hr)	End Time	Code	Category	Com	
06:00	2.00	08:00	inactive	inactive		
08:00	5.00	13:00	SRIG	Rig Up/Down	MIRU Ensign Rig #312, spot beam, spot rig, raise derrick, spot rig tank & pump, NU 11" 3K by 7" 5K spool, NU BOPs, MU 6 1/8" Tricone Bit	
13:00	3.25	16:15	RUTB	Run Tubing	RIH w/ 6 1/8" Tricone bit, wash to TD @ 415', circulate hole clean	
16:15	1.00	17:15	PULT	Pull Tubing	RD power swivel, LD 13 JNTs	
17:15	0.50	17:45	SRIG	Rig Up/Down	Winterize equip, secure WH, SDFN	
17:45	1.00	18:45	CTRL	Crew Travel		
18:45	11.25	06:00	inactive	inactive		

### (Bird) Bird-Huff 27-14 2/20/2018 06:00 - 2/21/2018 06:00

API 05-123-12722	State/Province Colorado	County Weld	Field Name Non-Operated	Well Status 123: Permanent PA	Total Depth (ftKB)	Primary Job Type Abandon Well
---------------------	----------------------------	----------------	----------------------------	----------------------------------	--------------------	----------------------------------

Time Log						
Start Time	Dur (hr)	End Time	Code	Category	Com	
06:00	1.00	07:00	inactive	inactive		
07:00	1.00	08:00	CTRL	Crew Travel		
08:00	1.00	09:00	SRIG	Rig Up/Down	Fire up equip, safety Meeting, MU mule shoe	
09:00	0.50	09:30	TRIP	Tripping	TIH w/ mule shoe to 410'	
09:30	4.50	14:00	GOP	General Operations	Stand by for cementers	
14:00	0.75	14:45	SRIG	Rig Up/Down	RU Ranger cement Equip, hold safety meeting	
14:45	1.00	15:45	CEMT	Surface Plug	Pump surface plug, 5bbls fresh establish circulation/ 290sks, 1.15yield, 15.8ppg, class G cement, 59bbls, saw returns to surface after 55bbls,	
15:45	1.25	17:00	SRIG	Rig Up/Down	RD floor, BOPs & spool, top wellbore off with cement. RDMO Ensign Rig 312 & Equipment.  RDMO Ranger Cement Equip.	
17:00	1.00	18:00	CTRL	Crew Travel		
18:00	12.00	06:00	inactive	inactive		