



Water from spill ran under sound wall and collected in the stormwater diversion ditch. Water and impacted soil removed via vacuum trucks. Horizontal/Vertical extent of contamination determined with sensory observation and PID. Cleanup confirmation samples were taken on 5/1/18.

- Sample #1 – 40.00658/-104.75712 : Sample taken at spill location
- Sample #2 – 40.00660/-104.75650 : Sample taken in stormwater diversion ditch low point where water settled and impact most likely.
- Sample #3 – 40.00681/-104.75642 : Sample from stormwater diversion ditch 2nd low point where water settled and impact most likely.
- Sample #4 BKG – 40.00652/-104.75659: Background sample taken outside diversion ditch where no impact occurred.