

FORM  
6Rev  
05/18State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401639083

Date Received:

## WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10311

Contact Name: Greg DeRonde

Name of Operator: SRC ENERGY INC

Phone: (720) 9650950

Address: 1675 BROADWAY SUITE 2600

Fax:

City: DENVER

State: CO

Zip: 80202

Email: gderonde@srcenergy.com

For "Intent" 24 hour notice required,

Name: Evins, Bret

Tel: (970) 420-6699

COGCC contact:

Email: bret.evins@state.co.us

API Number 05-123-11873-00

Well Name: FRAKER

Well Number: 1

Location: QtrQtr: SWNE

Section: 6

Township: 5N

Range: 66W

Meridian: 6

County: WELD

Federal, Indian or State Lease Number: 62639

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

## Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.431030

Longitude: -104.819440

GPS Data:

Date of Measurement: 06/19/2006

PDOP Reading: 2.1

GPS Instrument Operator's Name: Paul Tappy

Reason for Abandonment: ☐ Dry☐ Production Sub-economic☐ Mechanical Problems☒ Other Offset mitigationCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 780

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

## Current and Previously Abandoned Zones

| Formation | Perf. Top | Perf. Btm | Abandoned Date | Method of Isolation | Plug Depth |
|-----------|-----------|-----------|----------------|---------------------|------------|
| CODELL    | 7100      | 7120      |                |                     |            |

Total: 1 zone(s)

## Casing History

| Casing Type | Size of Hole | Size of Casing | Weight Per Foot | Setting Depth | Sacks Cement | Cement Bot | Cement Top | Status |
|-------------|--------------|----------------|-----------------|---------------|--------------|------------|------------|--------|
| SURF        | 12+1/4       | 8+5/8          | 24              | 306           | 240          | 306        | 0          | VISU   |
| 1ST         | 7+7/8        | 4+1/2          | 11.6            | 7,186         | 205          | 7,186      | 6,470      | CBL    |

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7025 with 30 sacks cmt on top. CIPB #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIPB #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 8 sks cmt from 3900 ft. to 3800 ft. Plug Type: CASING Plug Tagged: ☐  
Set 251 sks cmt from 830 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged: ☒  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐  
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged: ☐

Perforate and squeeze at 4000 ft. with 88 sacks. Leave at least 100 ft. in casing 3900 CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged: ☐

Set \_\_\_\_\_ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. \_\_\_\_\_ inch casing Plugging Date: \_\_\_\_\_  
of \_\_\_\_\_

\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_

Type of Cement and Additives Used: \_\_\_\_\_

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

|  |
|--|
|  |
|--|

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Greg DeRonde

Title: Engineering Tech Date: \_\_\_\_\_ Email: gderonde@srcenergy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Date: \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: \_\_\_\_\_

Expiration Date: \_\_\_\_\_

**COA Type** **Description**

|  |  |
|--|--|
|  |  |
|--|--|

### Attachment Check List

**Att Doc Num** **Name**

|           |                             |
|-----------|-----------------------------|
| 401639101 | PROPOSED PLUGGING PROCEDURE |
| 401639103 | WELLBORE DIAGRAM            |

Total Attach: 2 Files

### General Comments

| <u>User Group</u> | <u>Comment</u> | <u>Comment Date</u> |
|-------------------|----------------|---------------------|
|                   |                | Stamp Upon Approval |

Total: 0 comment(s)