

US ROCKIES REGION
Operation Summary Report

Well: HSR-BARRON 15-35				Spud date: 12/7/1992							
Project: COLORADO-WELD-NAD83-UTM13				Site: HSR-BARRON 15-35				Rig name no.: LEED 721/721			
Event: ABANDONMENT				Start date: 3/7/2018				End date: 4/16/2018			
Active datum: RKB @4,760.00usft (above Mean Sea Level)				UWI: SW/SE/0/4/N/67/W/35/0/0/6/0/S/660.00/E/0/0/0/0							
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation			
3/6/2018	-										
3/7/2018	7:00 - 8:00	1.00	ABANDP	53	B	P		FORM 17 TEST AND SAMPLE			
	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TO LOC			
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD SAFETY MEETING			
	7:00 - 12:30	5.50	ABANDP	35	E	P		MIRU SUMMIT SLICKLINE PULL BHE AND TAG FILL @ 7269' GL PU AND RUN VES GRYO TOOLS FROM 7100' MAKING STOPS EVERY 100'			
	12:30 - 14:30	2.00	ABANDP	30	A	P		MIRU LEED 721 WITH SUPPORT EQUIP			
	14:30 - 15:00	0.50	ABANDP	30	G	P		CREW TO YARD			
	-										
3/8/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TO LOC			
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD SAFETY MEETING START EQUIP			
	7:00 - 8:30	1.50	ABANDP	30	E	P		BLEW DWN AND CONTROL WELL W/ 40 BBLS FRESH WATER W/ BIO DWN CSG AND 20 BBLS DOWN TBG BOTH ON VAC			
	7:00 - 7:00	0.00	ABANDP	52	I	P		TBG/CSG=700 SC=5 PSIG			
	8:30 - 10:00	1.50	ABANDP	30	F	P		WORK TO GET WELLHEAD BOLTS AND LOCK PINS REMOVED NUBOP UNLAND PROD TBG MANDREL			
	10:00 - 12:00	2.00	ABANDP	31	I	P		TALLEY OUT W/ PROD TBG STANDING BACK IN DERRICK			
	12:00 - 15:00	3.00	ABANDP	31	I	P		PU 4.5" CSG SCRAPER WITH BLADE BIT ROUND TRIP TO 7100'			
	15:00 - 16:00	1.00	ABANDP	34	I	P		MRU PIONEER WL PU AND RIH W/ 4.5" CIBP SET @ 6815' POOH W/ SETTING TOOLS			
	16:00 - 16:30	0.50	ABANDP	30	I	P		DRAIN AND WINTERIZE EQUIP			
	16:30 - 17:00	0.50	ABANDP	30	G	P		CREW TO YARD			
3/9/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TO LOC			
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD SAFETY MEETING START EQUIP			
	7:00 - 7:00	0.00	ABANDP	52	I	P		CSG=0 SC=5			
	7:00 - 8:30	1.50	ABANDP	31	I	P		TIH W/ 2.375" PROD TBG TAG CIBP @ 6815' PUH 2'			
	8:30 - 10:30	2.00	ABANDP	31	H	P		C7CH W/ RIG PUMP AIR=2.5 BPM AIP=600 PSI			
	10:30 - 11:00	0.50	ABANDP	52	G	P		PRESSURE TEST CIBP/CSG TO 1000 PSI GOOD TEST			
	11:00 - 12:00	1.00	ABANDP	51	D	P		MIRU SCHLUMBERGER PUMP NIO PLUG AS FOLLOWS: 5 BBLS FRESH WATER, 40 SKS (10.9 BBLS) 15.8 PPG, 1.53 YIELD "G" CEMENT, 22 BBLS FRESH WATER, AIP=700 PSI, AIR=2.5 BPM ISIP=0			
	12:00 - 14:00	2.00	ABANDP	31	I	P		TOOH W/ TBG STANDING BACK TBG NEEDED FOR SUSSEX WORK LD REMAINNG TBG			
	14:00 - 15:00	1.00	ABANDP	37	E	P		MIRU PIONEER WL, PU AND RIH W/ 3.125" SQZ GUNS SHOOT HOLES FROM 4100-4102' AND 3700-3704' 3 SPF, .50 EH 120 PHASING POOH W/ SQZ GUNS			
	15:00 - 15:30	0.50	ABANDP	30	I	P		DRAIN AND WINTERIZE EQUIP			
	15:30 - 16:00	0.50	ABANDP	30	G	P		CREW TO YARD			
3/10/2018	-										
3/12/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TO LOC			

US ROCKIES REGION
Operation Summary Report

Well: HSR-BARRON 15-35

Spud date: 12/7/1992

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-BARRON 15-35

Rig name no.: LEED 721/721

Event: ABANDONMENT

Start date: 3/7/2018

End date: 4/16/2018

Active datum: RKB @4,760.00usft (above Mean Sea Level)

UWI: SW/SE/0/4/N/67/W/35/0/0/6/0/S/660.00/E/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:30 - 7:30	1.00	ABANDP	48	B	P		HELD SAFETY MEETING START EQUIP WAIT ON SUNRISE
	7:30 - 7:30	0.00	ABANDP	52	I	P		CSG=0 SC=5
	7:30 - 8:30	1.00	ABANDP	31	I	P		PU 4.5" CICR TIH SET @ 3749'
	8:30 - 12:30	4.00	ABANDP	31	H	P		C&CH WITH RIG PUMP AIR=2.6 BPM AIP=500 PSI LONG CIRCULATION DUE TO SCHLUMBERGER TRUCK BREAKING DOWN
	12:30 - 13:30	1.00	ABANDP	51	A	P		MIRU SCHLUMBERGER PUMP SUSSEX SQZ/PLUG AS FOLLOWS: 5 BBLS FRESH WATER, 10 BBLS SMS, 5 BBLS FRESH WATER, 120 SKS (36 BBLS) 12 PPG, 1.79 YIELD, GAS BLOK "G" CEMENT, 11.4 BBLS FRESH WATER LEAVING 3 BBLS SHORT OF CICR AIR=2.7 BPM AIP=400 PSI, ISIP=200 STING OUT OF CICR ISIP=0
	13:30 - 15:00	1.50	ABANDP	31	I	P		TOOH STANDING BACK TBG NEEDED FOR STUB PLUG, LD REMAINING TBG
	15:00 - 16:00	1.00	ABANDP	46	F	Z		WAIT ON WIRELINE TO ARRIVE
	16:00 - 16:30	0.50	ABANDP	34	M	P		MIRU PIONEER WL PU 4.5" JET CUTTER RIH CUT CSG @ 855' POOH W/ CUTTER
	16:30 - 17:00	0.50	ABANDP	30	I	P		DRAIN AND WINTERIZE EQUIP
	17:00 - 17:30	0.50	ABANDP	30	G	P		CREW TO YARD
3/13/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TO OFFICE
	6:30 - 7:30	1.00	ABANDP	48	B	P		HELD JSA MEETING AND SAFETY TALK AT APC OFFICE
	7:30 - 8:00	0.50	ABANDP	30	G	P		CREW TO LOCATION CHANGE CLOTHS START EQUIP
	8:00 - 9:00	1.00	ABANDP	30	F	P		NBOP, UNLAND PROD CSG, NU P&A SPOOL, NUBOP WITH FUNCTION TESTED 4.5" PIPE RAMS AND BLIND RAMS
	9:00 - 9:45	0.75	ABANDP	31	I	P		TOOH LAYING DOWN 855' OF PROD TBG ON TRAILER.
	9:45 - 10:15	0.50	ABANDP	31	I	P		TIH W/ 2.375" PROD TBG TO 954'
	10:15 - 12:00	1.75	ABANDP	31	H	P		C&CH W/ RIG PUMP AIR=2.5 BPM AIP=300 PSI FULL NONE GASSY RETURNS
	12:00 - 13:00	1.00	ABANDP	51	D	P		MRU SCHLUMBERGER PUMP STUB PLUG AS FOLLOWS: 15 BBLS CHEM WASH, 217 SKS (44.4 BBLS) 14 PPG, 1.15 YIELD, GAS BLOK "G" CEMENT, 1.5 BBLS FRESH WATER. AIR=2.5 BPM, AIP=250 PSI, ISIP=0
	13:00 - 13:30	0.50	ABANDP	31	I	P		TOOH W/ TBG LEAVING EOT @ 92'
	13:30 - 13:45	0.25	ABANDP	31	H	P		RU SCHLUMBERGER CIRCULATE TBG/CSG CLEAN RD SCHLUMBERGER
	13:45 - 14:00	0.25	ABANDP	31	I	P		TH W/ REMAINING TBG SECURE WELL W/ SHUT AND LOCKED BLIND RAMS
	14:00 - 14:30	0.50	ABANDP	30	G	P		CREW TO YARD
3/14/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TO LOC
	6:30 - 7:00	0.50	ABANDP	48	B	P		HELD SAFETY MEETING START EQUIP
	7:00 - 7:45	0.75	ABANDP	31	I	P		TIH W/ PROD TBG TAG TOC @ 292'
	7:00 - 7:00	0.00	ABANDP	52	I	P		SC=0 NO INFLUX WITNESSED
	7:45 - 8:00	0.25	ABANDP	52	G	P		PRESSURE TEST SC TO 500#
	8:00 - 8:15	0.25	ABANDP	31	I	P		TOOH W/ PROD TBG

US ROCKIES REGION
Operation Summary Report

Well: HSR-BARRON 15-35

Spud date: 12/7/1992

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-BARRON 15-35

Rig name no.: LEED 721/721

Event: ABANDONMENT

Start date: 3/7/2018

End date: 4/16/2018

Active datum: RKB @4,760.00usft (above Mean Sea Level)

UWI: SW/SE/0/4/N/67/W/35/0/0/6/0/S/660.00/E/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:15 - 9:00	0.75	ABANDP	30	J	P		RACK TBG EQUIP, RD FLOOR, NDBOP, ND P&A SPOOL
	9:00 - 9:30	0.50	ABANDP	34	I	P		MIRU PIONEER WL PU 8.625" CIBP RIH SET @ 80'
	9:30 - 10:00	0.50	ABANDP	30	C	P		POOH W/ SETTING TOOLS
4/16/2018	12:30 - 12:30	0.00	ABANDP	50		P		RD MOVE OFF LOCATION
	8:00 - 9:00	1.00	ABANDP	52		P		P&A'd OFFLINE. NB-CD.
	9:00 - 10:00	1.00	ABANDP	53	B	P		PRESSURE TESTED CIBP, SURFACE CASING TO 500 PSI
	10:00 - 11:00	1.00	ABANDP	53	C	P		DUG UP SURFACE CASING
	11:00 - 12:00	1.00	ABANDP	53	B	P		CUT CASING 6' BELOW GL, TAGGED @ 69'
	12:00 - 13:00	1.00	ABANDP	53	A	P		FILLED CASING STUB WITH 40 BAGS 5000 PSI CEMENT
	13:00 - 13:00	0.00	ABANDP	53	F	P		CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
	13:00 - 14:00	1.00	ABANDP	53	B	P		DROPPED MARKER BALL
								BACKFILLED