

HALLIBURTON

iCem[®] Service

EXTRACTION OIL & GAS

Date: Tuesday, March 27, 2018

WS-Sunrise 5-5-5 Production

Job Date: Sunday, March 04, 2018

Sincerely,

Bryce Hinsch

Legal Notice

Warning Disclaimer

Although the information contained in this report is based on sound engineering practices, the copyright owner(s) does (do) not accept any responsibility whatsoever, in negligence or otherwise, for any loss or damage arising from the possession or use of the report whether in terms of correctness or otherwise. The application, therefore, by the user of this report or any part thereof, is solely at the user's own risk.

Limitations of Liability

Except as expressly set forth herein, there are no representations or warranties by Halliburton, express or implied, including implied warranties of merchantability and/or fitness for a particular purpose. In no event will Halliburton or its suppliers be liable for consequential, incidental, special, punitive or exemplary damages (including, without limitation, loss of data, profits, use of hardware, or software). Customer accepts full responsibility for any investment made based on results from the Software. Any interpretations, analyses or modeling of any data, including, but not limited to Customer data, and any recommendation or decisions based upon such interpretations, analyses or modeling are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and assumptions are not infallible, and with respect to which professional may differ. Accordingly, Halliburton cannot and does not warrant the accuracy, correctness or completeness of any such interpretation, recommendation, modeling or other products of the Software Product. As such, any interpretation, recommendation or modeling resulting from the Software for the purpose of any drilling, well treatment, production or financial decision will be at the sole risk of Customer. Under no circumstances will Halliburton or its suppliers be liable for any damages.

Table of Contents

1.0 Cementing Job Summary 4

 1.1 Executive Summary4

2.0 Real-Time Job Summary 7

 2.1 Job Event Log7

3.0 Attachments..... 10

 3.1 Extraction WS-Sunrise 5-5-5 Production Job Chart10

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **WS-Sunrise 5-5-5** cement **production** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 46 bbls of cement were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton [Fort Lupton]

The Road to Excellence Starts with Safety

Sold To #: 369404		Ship To #: 3847466		Quote #:		Sales Order #: 0904686157				
Customer: EXTRACTION OIL & GAS				Customer Rep: TODD STEPHENS						
Well Name: WS-SUNRISE			Well #: 5-5-5		API/UWI #: 05-123-46052-00					
Field: WATTENBERG		City (SAP): GREELEY		County/Parish: WELD		State: COLORADO				
Legal Description: SW SE-32-6N-65W-253FSL-1650FEL										
Contractor: PATTERSON-UTI ENERGY				Rig/Platform Name/Num: PATTERSON 346						
Job BOM: 7523 7523										
Well Type: HORIZONTAL OIL										
Sales Person: HALAMERICA\HX38199				Srv Supervisor: Vitali Neverdasov						
Job										
Formation Name										
Formation Depth (MD)		Top		Bottom						
Form Type				BHST						
Job depth MD		11949ft		Job Depth TVD		6958				
Water Depth				Wk Ht Above Floor						
Perforation Depth (MD)		From		To						
Well Data										
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
Casing	0	9.625	8.921	36		J-55	0	1582	0	1582
Casing	0	5.5	4.778	20		P-110	0	11949	0	6958
Open Hole Section			8.5				1582	11960	1582	6958
Tools and Accessories										
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make	
Guide Shoe	5.5					Top Plug	5.5	1	KLX	
Float Shoe	5.5	1	KLX	11949		Bottom Plug	5.5			
Float Collar	5.5	1	KLX	11944		SSR plug set	5.5			
Insert Float	5.5					Plug Container	5.5	1	HES	
Stage Tool	5.5					Centralizers	5.5			
Fluid Data										
Stage/Plug #: 1										
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
1	11.5 lb/gal Tuned Spacer III	Tuned Spacer III	50	bbl	11.5	3.73	23.4	4		
149.34 lbm/bbl		BARITE, BULK (100003681)								
35 gal/bbl		FRESH WATER								

0.50 gal/bbl		MUSOL A, 330 GAL TOTE - (790828)								
0.50 gal/bbl		DUAL SPACER SURFACTANT B, 5 GAL PAIL (100003665)								
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
2	ElastiCem	ELASTICEM (TM) SYSTEM	1950	sack	13.2	1.57		8	7.53	
7.53 Gal		FRESH WATER								
0.45 %		SCR-100 (100003749)								
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
3	Displacement	Displacement	265	bbl	8.33			8		
Cement Left In Pipe		Amount	0 ft		Reason			WET SHOE		
Comment : 46 BBLs OF CEMENT BACK TO SURFACE.										

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	DH Density (ppg)	Comb Pump Rate (bbl/min)	PS Pump Press (psi)	Pump Stg Tot (bbl)	Comments
Event	1	Call Out	Call Out	3/4/2018	06:00:00	USER					ON LOCATION @ 12:00
Event	2	Depart Yard Safety Meeting	Depart Yard Safety Meeting	3/4/2018	09:55:00	USER					DEPART YARD SAFETY MEETING
Event	3	Depart Shop for Location	Depart Shop for Location	3/4/2018	10:05:00	USER					CALLED JORNEY
Event	4	Arrive at Location from Service Center	Arrive at Location from Service Center	3/4/2018	10:55:00	USER					32 MILES. DISCUSS NUMBERS AND JOB PROCEDURE WITH CUSTOMER. RIG IS RUNNING CASING.
Event	5	Other	Other	3/4/2018	11:30:00	USER					SPOT TRUCKS
Event	6	Safety Meeting - Pre Rig-Up	Safety Meeting - Pre Rig-Up	3/4/2018	11:40:00	USER					RIG UP JSA
Event	7	Rig-up Lines	Rig-up Lines	3/4/2018	11:50:00	USER					RIG UP ALL SURFACE LINES TO THE BUFFER ZONE
Event	8	Casing on Bottom	Casing on Bottom	3/4/2018	12:45:00	USER					CASING LANDED
Event	9	Other	Other	3/4/2018	12:55:00	USER					RIG UP FLOOR FOR RIG TO CIRCULATE
Event	10	Start Job	Start Job	3/4/2018	13:09:54	COM4	8.04	0.00	3.00	49.5	
Event	11	Other	Other	3/4/2018	13:14:49	COM4	8.03	0.00	6.00	2.2	
Event	12	Other	Other	3/4/2018	13:29:46	COM4	8.04	0.00	7.00	0.0	
Event	13	Other	Other	3/4/2018	13:30:00	COM4	8.04	0.00	6.00	0.0	
Event	14	Other	Other	3/4/2018	13:34:55	COM4	8.04	0.00	6.00	0.0	
Event	15	Test Lines	Test Lines	3/4/2018	13:38:43	COM4	8.04	0.00	4.00	6.5	

Event	16	End Job	End Job	3/4/2018	13:40:28	COM4	8.04	0.00	71.00	6.5	
Event	17	Safety Meeting - Pre Job	Safety Meeting - Pre Job	3/4/2018	13:42:00	USER	8.04	0.00	7.00	9.0	PRE JOB SAFETY MEETING WITH ALL PERSONEL INVOLVED
Event	18	Start Job	Start Job	3/4/2018	14:12:00	COM4	8.09	0.00	1807.00	4.3	
Event	19	Pressure Test	Pressure Test	3/4/2018	14:14:00	USER	8.15	0.00	5395.00	4.3	LOAD LINE AND PRESSURE TEST TO 4876 PSI
Event	20	Pump Spacer 1	Pump Spacer 1	3/4/2018	14:16:37	COM4	8.73	3.50	223.00	0.9	BATCH/ WEIGH/ PUMP 50 BBLS OF TUNED III SPACER WITH SURFACTANS
Event	21	Pump Cement	Pump Cement	3/4/2018	14:28:59	COM4	11.52	4.50	110.00	0.0	BATCH/ WEIGH/ PUMP 1950 SKS (545.3 BBLS) OF ELASTICEM @ 13.2 PPG. PER CUSTOMER PUMP 2 BBLS OF FRESH WATER BEHIND SLURRY TO CLEAN THE LINE.
Event	22	Shutdown	Shutdown	3/4/2018	15:47:24	COM4	8.33	0.00	57.00	571.1	
Event	23	Drop Top Plug	Drop Top Plug	3/4/2018	15:49:27	COM4	8.22	0.00	61.00	571.1	LOAD AND DROP TOP PLUG
Event	24	Pump Displacement	Pump Displacement	3/4/2018	15:51:40	COM4	8.23	0.00	28.00	0.0	FRESH WATER DISPLACEMENT
Event	25	Slow Rate	Slow Rate	3/4/2018	16:22:00	USER	8.32	4.90	2424.00	248.0	SLOW RATE TO 5 BPM
Event	26	Bump Plug	Bump Plug	3/4/2018	16:25:00	USER	8.28	0.00	2753.00	260.4	BUMP PLUG 500 OVER FINAL CIRCULATING PRESSURE OF 2470 PSI
Event	27	Other	Other	3/4/2018	16:27:00	USER	8.33	4.90	2304.00	262.8	BURST DISC @ 4281 PSI AND PUMP 5 BBLS WET SHOE
Event	28	Shutdown	Shutdown	3/4/2018	16:28:00	USER	8.28	0.00	2024.00	266.8	
Event	29	Check Floats	Check Floats	3/4/2018	16:30:00	USER	8.24	0.00	-16.00	266.8	FLOATS HOLD
Event	30	End Job	End Job	3/4/2018	16:35:46	COM4	8.22	0.00	-25.00	266.8	

Event	31	Safety Meeting - Pre Rig-Down	Safety Meeting - Pre Rig- Down	3/4/2018	16:40:00	USER	0.40	3.40	-22.00	279.9	RIG DOWN SAFETY MEETING
-------	----	----------------------------------	-----------------------------------	----------	----------	------	------	------	--------	-------	----------------------------

3.0 Attachments

3.1 Extraction WS-Sunrise 5-5-5 Production Job Chart

