

FORM  
5A  
Rev  
06/12

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:  
401604398

Date Received:

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: <u>69175</u>	4. Contact Name: <u>Ally Ota</u>
2. Name of Operator: <u>PDC ENERGY INC</u>	Phone: <u>(303) 860-5800</u>
3. Address: <u>1775 SHERMAN STREET - STE 3000</u>	Fax: <u>(303) 831-3988</u>
City: <u>DENVER</u> State: <u>CO</u> Zip: <u>80203</u>	Email: <u>Alexandria.Ota@pdce.com</u>

5. API Number <u>05-123-40338-00</u>	6. County: <u>WELD</u>
7. Well Name: <u>WIEDEMAN TRUST FEDERAL</u>	Well Number: <u>29O-432</u>
8. Location: QtrQtr: <u>SENW</u> Section: <u>29</u> Township: <u>4N</u> Range: <u>66W</u> Meridian: <u>6</u>	
9. Field Name: <u>WATTENBERG</u> Field Code: <u>90750</u>	

Completed Interval

FORMATION: CODELL-FORT HAYS Status: PRODUCING Treatment Type: FRACTURE STIMULATION

Treatment Date: 02/29/2016 End Date: 03/06/2016 Date of First Production this formation: 07/28/2016

Perforations Top: 7781 Bottom: 14964 No. Holes: 1656 Hole size: 42/100

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

35 Stage Plug and Perf  
 Total Fluid: 127,316 bbls  
 Gel Fluid: 71,797 bbls  
 Slickwater Fluid: 54,677 bbls  
 15% HCl Acid: 842 bbls  
 Total Proppant: 7,715,787 lbs  
 Silica Proppant: 7,715,787 lbs  
 Method for determining flowback: Measuring flowback tank volumes.

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): 127316 Max pressure during treatment (psi): 4672

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): 8.34

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): 0.99

Total acid used in treatment (bbl): 842 Number of staged intervals: 35

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): 105665

Fresh water used in treatment (bbl): 126474 Disposition method for flowback: DISPOSAL

Total proppant used (lbs): 7715787 Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: 08/12/2016 Hours: 24 Bbl oil: 82 Mcf Gas: 1510 Bbl H2O: 39

Calculated 24 hour rate: Bbl oil: 82 Mcf Gas: 1510 Bbl H2O: 39 GOR: 18415

Test Method: Flowing Casing PSI: 1775 Tubing PSI: 1441 Choke Size: 16/64

Gas Disposition: SOLD Gas Type: WET Btu Gas: 1296 API Gravity Oil: 61

Tubing Size: 2 + 3/8 Tubing Setting Depth: 7384 Tbg setting date: 07/25/2016 Packer Depth: \_\_\_\_\_

Reason for Non-Production:

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: CODELL Status: COMMINGLED Treatment Type: \_\_\_\_\_

Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_

Perforations Top: 8126 Bottom: 14964 No. Holes: 1656 Hole size: 42/100

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

Penetrating Depths: 8,126'-14,964'

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): \_\_\_\_\_ Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_ Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_ Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: FORT HAYS Status: COMMINGLED Treatment Type:

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 7781 Bottom: 8126 No. Holes: 1656 Hole size: 42/100

Provide a brief summary of the formation treatment: Open Hole:

Penetrating Depths: 7,598'-8,126'

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): Max pressure during treatment (psi):

Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment: Min frac gradient (psi/ft):

Total acid used in treatment (bbl): Number of staged intervals:

Recycled water used in treatment (bbl): Flowback volume recovered (bbl):

Fresh water used in treatment (bbl): Disposition method for flowback:

Total proppant used (lbs): Rule 805 green completion techniques were utilized:

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze:  Yes  No If yes, number of sacks cmt

\*\* Bridge Plug Depth: \*\* Sacks cement on top: \*\* Wireline and Cement Job Summary must be attached.

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: Print Name: Cassie Gonzalez

Title: Regulatory Contractor Date: Email: Cassie.Gonzalez@pdce.com

Attachment Check List

Table with columns Att Doc Num and Name. Total Attach: 0 Files

General Comments

Table with columns User Group, Comment, and Comment Date. Total: 0 comment(s)