

**FORM  
INSP**Rev  
X/15

# State of Colorado Oil and Gas Conservation Commission

 1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
 Phone: (303) 894-2100 Fax: (303) 894-2109


Inspection Date:

05/22/2018

Submitted Date:

05/24/2018

Document Number:

688301864**FIELD INSPECTION FORM**
 Loc ID 378078 Inspector Name: Sherman, Susan On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_
**Operator Information:**OGCC Operator Number: 15850Name of Operator: CHANDLER & ASSOCIATES LLCAddress: 475 17TH ST STE 1000City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**4 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Anderson, Eric	(303) 798-0356	eric.anderson@highlandsnr.com	Principal Agent/Land Manager
Miller, Stephen	(361) 230-9375	stephen.miller@highlandsnr.com	Designated Agent/Engineer

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
204517	WELL	DA	03/05/1973	DA	005-06602	SMOKEY HILL-STATE 4-22	DA

**General Comment:**

PA. Cement to surface on 5/24/2018. Cut, cap and cover still to be completed with all other COAs on Form 6N.

**Inspected Facilities**Facility ID: 204517 Type: WELL API Number: 005-06602 Status: DA Insp. Status: DA**Cement**Cement ContractorContractor Name: Halliburton/Vitali

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): \_\_\_\_\_

Cement Volume (sx): 283

Good Return During Job: \_\_\_\_\_

Cement Type: Class GComment:5/22/2018Set 50 sxs Class G cement from 1463-1293.Set 83 sxs Class G, 2% CaCl cement from 961 to 637 (tagged).Set 150 sxs Class G, 13.5 cement from 250-0 with no returns to surface. Tagged at 188'5/24/2018Pumped 63 sxs to surface (13 ppg, 3 bpm).

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688301864	INSPECTION APPROVED	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4475969">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4475969</a>
688301895	Highlands Smokey Hill- State 4-22 PA	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4475843">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4475843</a>