

FORM
6Rev
05/18

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401475116

Date Received:

12/04/2017

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175

Contact Name: Jenifer Hakkarinen

Name of Operator: PDC ENERGY INC

Phone: (303) 8605800

Address: 1775 SHERMAN STREET - STE 3000

Fax:

City: DENVER State: CO Zip: 80203

Email: JEnifer.Hakkarinen@pdce.com

For "Intent" 24 hour notice required,

Name: Tel:

COGCC contact:

Email:

API Number 05-123-23607-00

Well Name: DILLARD

Well Number: 32-20

Location: QtrQtr: SWNE Section: 20 Township: 7N Range: 64W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☐ Notice of Intent to Abandon☒ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.560440

Longitude: -104.571140

GPS Data:

Date of Measurement: 07/27/2006

PDOP Reading: 1.7

GPS Instrument Operator's Name: H.L. Tracy

Reason for Abandonment: ☐ Dry ☐ Production Sub-economic ☐ Mechanical Problems☐ OtherCasing to be pulled: ☐ Yes ☐ No Estimated Depth:Fish in Hole: ☐ Yes ☐ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☐ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7135	7145	11/02/2017	B PLUG CEMENT TOP	7085

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	543	300	543	0	VISU
1ST	7+7/8	4+1/2	10.5	7,333	505	7,333	2,978	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7085 with 2 sacks cmt on top. CIBP #2: Depth 6768 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 251 sks cmt from 725 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: 650 ft. of 4+1/2 inch casing Plugging Date: 11/02/2017

*Wireline Contractor: _____

*Cementing Contractor: _____

Type of Cement and Additives Used: 15.8 PPG CL G NEAT

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

*ATTACH JOB SUMMARY

Technical Detail/Comments:

Dillard 32-20 (05-123-23607)/Plugging Procedure
Producing Formation (Perforations): Codell: 7135'-7145'
TD: 7361' PBDT: 7296'

Surface Casing: 8 5/8" 24# @ 543' w/ 300 sxs

Production Casing: 4 1/2" 10.5# @ 7333' w/ 505 sxs cmt (TOC @ 2978' CBL). Existing CIBP set @ 7080' drilled out and pushed to bottom of hole after 5k wellhead installed (3/20/2014).

Tubing: 2 3/8" tubing set @ 7120' (3/20/2014)

Procedure:

1. MIRU pulling unit. Pull 2 3/8" tubing.
2. RU wireline company.
3. TIH with CIBP. Set BP at 7085'. Top with 2 sxs 15.8#/gal CI G cement.
4. TIH with CIBP. Set BP at 6768'. Top with 2 sxs 15.8#/gal CI G cement.
5. TIH with casing cutter. Cut 4 1/2" casing at 650'. Pull cut casing.
6. TIH with tubing to 725'. RU cementing company. Mix and pump 251 sxs 15.8#/gal CI G cement down tubing. Cement circulate to surface.
7. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: Jenifer Hakkarinen

Title: Reg Tech

Date: 12/4/2017

Email: Jenifer.Hakkarinen@pdce.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date: 6/5/2018

CONDITIONS OF APPROVAL, IF ANY:

<u>COA Type</u>	<u>Description</u>
-----------------	--------------------

--	--

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
--------------------	-------------

2137271	GYRO SURVEY
401475116	FORM 6 SUBSEQUENT SUBMITTED
401475117	WELLBORE DIAGRAM
401475124	CEMENT JOB SUMMARY

Total Attach: 4 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
-------------------	----------------	---------------------

Engineer	Gyro submitted	06/05/2018
Engineer	requested Gyro	06/05/2018

Total: 2 comment(s)