

US ROCKIES REGION
Operation Summary Report

Well: PINNACLE 16-2		Spud date: 2/26/2011	
Project: COLORADO-WELD-NAD83-UTM13		Site: PINNACLE 15-2	Rig name no.: BASIC 1524/1524
Event: CONST- CAP WELL WORK		Start date: 6/5/2018	End date:
Active datum: RKB @5,020.00usft (above Mean Sea Level)		UWI: PINNACLE 16-2	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
6/4/2018	9:00 - 11:00	2.00	MIRU	35	1	P		MIRU RIH W/2" JUC FISH NO GO @8183' RIH W/1.75 B.B. TAGGED @ 8514' RDMO
6/5/2018	10:00 - 12:00	2.00	WO/REP	30	A	P		ROAD RIG AND EQUIPMENT TO LOCATION, SPOT IN EQUIPMENT, HELD A SAFETY MEETING WITH LEED RIG 710 CREW TO REVIEW JSA AND DISCUSS DUAL RIG WORK ON LOCATION.
	12:00 - 14:00	2.00	WO/REP	46	H	P		WAIT ON SLICKLINE TO PERFORM FISH AND TAG OPERATIONS ON OFFSET WELL.
	14:00 - 15:30	1.50	WO/REP	30	A	P		R/U RIG PUMP AND LINES TO WELLHEAD.
	15:30 - 16:00	0.50	WO/REP	30	E	P		TP-180PSI, CP-340 PSI, SCP-0 PSI, BLOW DOWN WELL TO WORK TANK, CONTROL WELL WITH 40/30 BBLs OF FRESH/BIO WATER, KEEP SURFACE CSG OPEN WHILE WORKING ON WELL.
	16:00 - 17:00	1.00	WO/REP	30	F	P		N/D TOP FLANGE, N/U BOP AND TBG EQUIPMENT
6/6/2018	17:00 - 19:30	2.50	WO/REP	31	I	P		TALLY TOO, TOTAL PULL 263 JTS, SWI, SDFN.
	19:30 - 20:30	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD
	6:00 - 6:45	0.75	WO/REP	30	G	P		CREW TRAVEL TO LOCATION.
	6:45 - 7:00	0.25	WO/REP	48	A	P		HELD A SAFETY MEETING TO REVIEW JSA WITH LEED RIG'S CREW.
	7:00 - 8:00	1.00	WO/REP	30	E	P		CP-240 PSI, SCP-0 PSI, BLOW DOWN WELL TO WORK TANK, CONTROL WELL WITH 30 BBLs.
	8:00 - 10:30	2.50	WO/REP	31	I	P		P/U AND TIH WITH RBP, 1 JT, XN AND 240 JTS, SET RBP AT 7633 WITH 241 JTS, L/D 1 JT
	10:30 - 12:00	1.50	WO/REP	31	H	P		R/U CIRCULATING EQUIPMENT, ESTABLISH CIRCULATION AND ROLL GAS OUT, PRESSURE TEST RBP AND CSG TO 1000 PSI FOR 15 MINUTES, HELD GOOD.
	12:00 - 14:00	2.00	WO/REP	31	Y	P		R/U SWABING LUBRICATOR, RIH WITH TBG BROACH TO XN, POOH, R/D LUBRICATOR.
	14:00 - 16:30	2.50	WO/REP	31	1			L/D TBG ON TBG HANGER WITH EOT AT 7598.90 AND XN AT 7564', N/D TBG EQUIPMENT AND BOP, CHANGE OUT CSG VALVES AND TBG NIPPLES, N/U AND TORQUE TO SPECS, PRESSURE TEST WELLHEAD TO 5 K FOR 15 MINUTES, SWI
	16:30 - 17:30	1.00	WO/REP	30	C	P		R/D PULLING UNIT, PULL OFF WELLHEAD, P/U AROUND WELLHEAD, SDFN.
17:30 - 18:30	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD	