

**US ROCKIES REGION**  
**Operation Summary Report**

Well: **PINNACLE 37-2**

Spud date: 3/6/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: PINNACLE 15-2

Rig name no.: BASIC 1524/1524

Event: CONST- CAP WELL WORK

Start date: 6/7/2018

End date:

Active datum: RKB @5,020.00usft (above Mean Sea Level)

UWI: SW/SE/0/1/N/68/W/2/0/0/6/PM/S/386/E/0/1978/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
6/4/2018	15:00 - 22:30	7.50	MIRU	35	1	P		MIRU RIH W/2" JUC SD @ 5132' PULLED UP TO 5128' PARTED WIRE OOH MU 5' STEM W/ TUBE JARES RIH W/JDC TO 5101' NO LATCH NO SHEAR RIH W/ LIB TO 5101' IMPRESSION SHOWED SMALL PIECE OF WIRE RIH W/ 1.75 B.B. TO 5101' BEAT DOWN TO REMOVE WIRE CUT WIRE TOOLS FEEL TO 8252' RIH W/2" JDC TO 8252' FISHED TOOL STRING OUT NO PLUNGER OR SSV RDMO WILL CONTINUE 6/5/18 6/5/18 MIRU RIH W/2" JUC FISHED PAD PLUNGER @ 8269' RIH AGAIN FISH FLOATER @ 8270' RIH W/ 1.75 B.B. TAGGED @ 8319'
6/7/2018	6:00 - 6:45	0.75	WO/REP	30	G	P		CREW TRAVEL TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		HELD A SAFETY MEETING WITH LEED 710 RIG CREW.
	7:00 - 8:00	1.00	WO/REP	30	A	P		MOVE RIG AND EQUIPMENT IN, SPOT IN BASE BEAM
	8:00 - 10:00	2.00	WO/REP	30	A	P		R/U RIG AND PUMP LINES TO WELLHEAD
	10:00 - 11:00	1.00	WO/REP	30	E	P		TP-430PSI, CP-480PSI, SCP-0PSI, BLOW DOWN TO WORK TANK, CONTROL WELL 20/20 BBLs OF FRESH/BIO WATER.
	11:00 - 11:30	0.50	WO/REP	30	F	P		N/D PRODUCTION TREE, N/U BOP AND TBG EQUIPMENT.
	11:30 - 14:00	2.50	WO/REP	31	I	P		TALLY TOOH, STAND BACK 240 JTS AND L/D THE REST ON TBG TRAILER.
	14:00 - 17:00	3.00	WO/REP	31	I	P		<b>P/U AND TIH WITH RBP FROM DOWNHOLE TOOLS AND SET IT AT 7548'</b> WITH 239 JTS
	17:00 - 18:30	1.50	WO/REP	31	H	P		R/U CIRCULATING EQUIPMENT, ESTABLISH CIRCULATION AND ROLL GAS OUT, <b>PRESSURE TEST RBP AND CSG TO 1000 PSI</b> , SWI, SDFN.
	18:30 - 19:30	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD
6/8/2018	6:00 - 6:45	0.75	WO/REP	30	G	P		CREW TRAVEL TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		HELD A SAFETY MEETING TO REVEIW JSA.
	7:00 - 9:00	2.00	WO/REP	31	Y	P		TP-0 PSI, CP-0 PSI, SCP-0 PSI, R/U SWABBING LUBRICATOR AND RIH WITH TBG BROACH TO XN, POOH, R/D LUBRICATOR.
	9:00 - 11:00	2.00	WO/REP	31	1	P		LAND EOT AT 7517.20 KB AND XN AT 7482.90, TOTAL 238 JTS IN HOLE, N/D BOP, N/U TOP FLANGE W/MASTER VALVE, TORQUE TO SPECS AND TEST TO 5000 PSI, HELD GOOD, SWI, RDMO PULLING UNIT.
	11:00 - 12:00	1.00	WO/REP	30	C	P		R/D PULLING UNIT, PULL OFF WELLHEAD, INSTALL LIGHT AND FLAG ON DERRICK.