

US ROCKIES REGION
Operation Summary Report

Well: **PINNACLE 9-2**

Spud date: 3/10/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: PINNACLE 15-2

Rig name no.: BASIC 1524/1524

Event: CONST- CAP WELL WORK

Start date: 6/8/2018

End date:

Active datum: RKB @5,020.00usft (above Mean Sea Level)

UWI: SW/SE/0/1/N/68/W/2/0/0/6/PM/S/386/E/0/1988/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
5/29/2018	17:00 - 19:00	2.00	MIRU	35	1	P		MIRU RIH W/2" JUC NO LATCH NO SHEAR RIH W/1.625 LIB IMPRESSION SHOWS BROKEN PADS OFF PLUNGER COULD NOT RETIEVE NO FISH @ 8632' RDMO
6/8/2018	12:00 - 13:00	1.00	WO/REP	30	A	P		MOVE OVER EQUIPMENT, SPOT IN BASE BEAM.
	13:00 - 14:00	1.00	WO/REP	30	A	P		R/U PULLING UNIT AND PUMP LINES TO WELLHEAD
	14:00 - 15:00	1.00	WO/REP	30	E	P		TP-440 PSI, CP-450 PSI, SCP-0 PSI, BLOW DOWN WELL TO WORK TANK, CONTROL WELL WITH 40/20 BBLS OF FRESH/BIO WATER
	15:00 - 16:00	1.00	WO/REP	30	F	P		FUNCTION TEST BOP AND BACK UP ACCUMULATOR, N/D PRODUCTION TREE AND TOP FLANGE, N/U BOP AND TBG EQUIPMENT.
	16:00 - 18:30	2.50	WO/REP	31	I	P		TALLY TOO, STAND BACK 248 JTS AND L/D THE REST ON TBG TRAILER, SWI, SDFN.
	18:30 - 19:30	1.00	WO/REP	30	G	P		CREW TRAVEL.
6/9/2018	6:00 - 6:45	0.75	WO/REP	30	G	P		CREW TRAVEL TO LOCATION
	6:45 - 7:00	0.25	WO/REP	48	B	P		HELD A SAFETY MEETING TO REVIEW JSA
	7:00 - 8:00	1.00	WO/REP	30	E	P		CP-440 PSI, SCP-0 PSI, BLOW DOWN WELL TO WORK TANK, CONTROL WELL WITH 30 BBLS OF FRESH WATER.
	8:00 - 10:15	2.25	WO/REP	31	I	P		P/U AND TIH WITH RBP FROM DOWNHOLES TOOLS, SET IT AT 7833' W/248 JTS
	10:15 - 11:30	1.25	WO/REP	31	H	P		R/U CIRCULATING EQUIPMENT, ESTABLISH CIRCULATION AND ROLL GAS OUT, PRESSURE TEST RBP AND CSG TO 1000 PSI FOR 15 MINUTES, HELD GOOD, R/D CIRCULATING EQUIPMENT.
	11:30 - 13:00	1.50	WO/REP	31	1	P		P/U 1 JT, RIH AND SET TBG ON TOP OF RBP, POOH AND L/D 1 JT, N/D TBG EQUIPMENT AND TBG HEAD, N/U REFURNISH WELLHEAD, P/U 1 JT AND RIH AND SCREW IN TO TBG STRING, PULL UP AND L/D 1 JT, LAND TBG ON TBG HANGER, N/U TOP FLANGE, HOLE SEEKER HAND TORQUE TO SPECS AND PRESSURE TEST TO 5 K FOR 15 MINUTES, HELD GOOD.
	13:00 - 14:00	1.00	WO/REP	31	Y	P		R/U SWABBING LUBRICATOR, RIH WITH TBG BROACH TO XN, POOH, R/D LUBRICATOR, SWI
	14:00 - 15:00	1.00	WO/REP	30	C	P		R/D RIG AND PUMP LINES, PULL OFF WELLHEAD.