

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

07/02/2018

Submitted Date:

07/03/2018

Document Number:

688302157**FIELD INSPECTION FORM**
 Loc ID 451940 Inspector Name: Sherman, Susan On-Site Inspection ☐ 2A Doc Num: _____
Operator Information:OGCC Operator Number: 96340Name of Operator: WIEPKING-FULLERTON ENERGY LLCAddress: 96 GLENMOOR LNCity: ENGLEWOOD State: CO Zip: 80113**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:6 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Halde, Kerry	(719) 340-0329	haldeoil@hotmail.com	All Inspections
Boone, Linda	(720) 271-8605	LDBoonePar@aol.com	All Inspections
Herian, Tim	(316) 655-9200	therian1@cox.net	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
451941	WELL	DG	06/13/2018		073-06725	Raptor 16	DG

General Comment:[Production Cementing Inspection](#)

Inspected FacilitiesFacility ID: 451941 Type: WELL API Number: 073-06725 Status: DG Insp. Status: DG**Well Drilling**

Rig: Rig Name: Murfin 25 Pusher/Rig Manager: Ray
 Permit Posted: Yes Access Sign: Yes

Well Control Equipment:

Pipe Ram: _____ Blind Ram: _____ Hydril Type: _____
 Pressure Test BOP: _____ Test Pressure PSI: _____ Safety Plan: _____

Drill Fluids Management:

Lined Pit: _____ Unlined Pit: _____ Closed Loop: _____ Semi-Closed Loop: _____
 Multi-Well: _____ Disposal Location: _____

Comment: TD 8040'

Corrective Action: _____

Date: _____

Cement**Cement Contractor**

Contractor Name: QES Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): 271+5+5 Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____ Cement Volume (sx): _____
 Good Return During Job: _____ Cement Type: _____

Comment: Class H

Corrective Action: _____

Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688302166	Wiepking-Fullerton Raptor 16 sign/permit	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4513456
688302167	Wiepking-Fullerton Raptor 16 Rig/cement	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4513457