

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

07/09/2018

Submitted Date:

07/09/2018

Document Number:

680602807

**FIELD INSPECTION FORM**

Loc ID 306942 Inspector Name: ROY, CATHERINE On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

OGCC Operator Number: 10133  
Name of Operator: HILCORP ENERGY COMPANY  
Address: P O BOX 61229  
City: HOUSTON State: TX Zip: 77208

**Findings:**

- 6 Number of Comments
- 2 Number of Corrective Actions
- Corrective Action Response Requested

**Contact Information:**

Contact Name	Phone	Email	Comment
Shorty, Priscilla		pshorty@hilcorp.com	All SW Inspections
Ray, Mandy	(505) 599-4083	mray@hilcorp.com	All Inspections

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
280796	WELL	PA	07/21/2014	GW	067-09084	OLGUIN 100S	RI

**General Comment:**

This is a final reclamation inspection. Document 400650328 describes plugging the well on July 21, 2014. On-site field inspection was conducted on June 22, 2018, and followed up with database and aerial review on July 9, 2018.

**Inspected Facilities**

Facility ID: 280796 Type: WELL API Number: 067-09084 Status: PA Insp. Status: RI

**Reclamation - Storm Water - Pit**

**Interim Reclamation:**

Date Interim Reclamation Started: \_\_\_\_\_ Date Interim Reclamation Completed: \_\_\_\_\_

Land Use: \_\_\_\_\_

Comment: \_\_\_\_\_

**1002 SITE PREPARATION AND STABILIZATION**

1002a. FENCING \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002b. SOIL REMOVAL AND SEGREGATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002c. PROTECTION OF SOILS \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002E. SURFACE DISTURBANCE MINIMIZATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1003a. Waste and Debris removed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Unused or unneeded equipment onsite? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Pit, cellars, rat holes and other bores closed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Guy line anchors marked? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1003b. Area no longer in use? \_\_\_\_\_ Production areas stabilized ? \_\_\_\_\_  
 1003c. Compacted areas have been cross ripped? \_\_\_\_\_  
 1003d. Drilling pit closed? \_\_\_\_\_ Subsidence over on drill pit? \_\_\_\_\_  
 Cuttings management: \_\_\_\_\_  
 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? \_\_\_\_\_  
 Production areas have been stabilized? \_\_\_\_\_ Segregated soils have been replaced? \_\_\_\_\_

RESTORATION AND REVEGETATION

Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ Perennial forage re-established \_\_\_\_\_

Non-Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ 80% Revegetation \_\_\_\_\_

1003e. INTERIM VEGETATION TRANSECT  
 TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_  
 TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_  
 TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_  
 VEGETATIVE COVER \_\_\_\_\_

1003 f. Weeds Noxious weeds? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Overall Interim Reclamation

**Final Reclamation/ Abandoned Location:**

Date Final Reclamation Started: \_\_\_\_\_ Date Final Reclamation Completed: \_\_\_\_\_

Final Land Use: \_\_\_\_\_

Reminder: \_\_\_\_\_

Comment: Project area is not reclaimed per 1004 reclamation rules. Aerial imagery and in-field observation indicates that location is not recontoured, de-compacted, gravel is present in portions of the working area. Vegetation assessment will not be conducted until site is properly decompacted and recontoured.

Well plugged \_\_\_\_\_ Pit mouse/rat holes, cellars backfilled \_\_\_\_\_

Debris removed **Fail** \_\_\_\_\_ No disturbance /Location never built \_\_\_\_\_

Access Roads Regraded \_\_\_\_\_ Contoured \_\_\_\_\_ Culverts removed \_\_\_\_\_

Gravel removed **Fail** \_\_\_\_\_

Location and associated production facilities reclaimed **Fail** \_\_\_\_\_ Locations, facilities, roads, recontoured **Fail** \_\_\_\_\_

Compaction alleviation **Fail** \_\_\_\_\_ Dust and erosion control \_\_\_\_\_

Non cropland: Revegetated 80% \_\_\_\_\_ Cropland: perennial forage \_\_\_\_\_

Weeds present **Fail** \_\_\_\_\_ Subsidence \_\_\_\_\_

1004.d. FINAL VEGETATION TRANSECT  
 TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_  
 TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_  
 TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_  
 VEGETATIVE COVER \_\_\_\_\_

Comment: Approximate 200 Russian knapweeds and scattered musk thistle (approximately 25) were identified within the project area.

Corrective Action:

Date **11/01/2018**

Project area needs to be properly decompacted and recontoured, and revegetated. Pit area in southern project area needs to be closed and debris properly disposed of. Weeds need to be controlled. This work needs to be completed during the fall 2018 seeding window, and no later than November 1, 2018.

Overall Final Reclamation **Fail** Well Release on Active Location  Multi-Well Location

**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

Comment: Erosion is occurring on the western cut-slope and diversion channels in the southwestern and southern project area. Proper recontouring and revegetation is needed in order to achieve long-term stability on this location.

Corrective Action: Stormwater controls are needed in the short term (August 9, 2018), to stabilize erosional channels in the southern and southwestern project area. Recontouring needs to repair the cut-slope scar, and long term stabilization will be met via successful vegetation establishment. A significantly reduced slope angle will be necessary to achieve vegetation establishment on the slope. Stormwater controls and monitoring are needed to ensure stabilization until the location passes final reclamation.

Date: 08/09/2018

Pits:  NO SURFACE INDICATION OF PIT

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
680602808	Inspection Photos	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4518073">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4518073</a>