

**GREAT WESTERN 27-21** Date: 1/14/2017

**AFE No: MTG-2017** **Daily Completion and Workover Report** **DOL: 3**

REPT NO. 4	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MICHAEL LINDSEY / TY WOODWORTH	ST NO. 00
SPUD DATE 09/08/2009	API 05-123-29048	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA

**OPERATIONS AT RPT TIME**

**24 HR SUMMARY**  
LAND 225 JTS WITH XN NIPPLE AND RETREIVING HEAD AT 6933, ND BOPS, NU PROD WHE, TEST TO 2500 PSI, RDMO HWS TO PAD 6

**24 HR FORECAST**  
RBP SET, WELL SHUT IN

GL ELEV 4,766.0 (usft)	RKB 4,766.0 (usft)	FORMATION CODELL	TMD 0	TVD 0	PBTMD 7,621	PBTVD 7,286
AUTH COST /				DAY COST / CUM COST \$3,746 / \$16,877		

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING ASSEMBLY 1	2.375	09/04/2015	14.0	7,429.7	2.375	4.70	J-55	
TUBING ASSEMBLY 1	2.375	01/13/2017	12.0	6,932.6	2.375			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 07:00	7.00	MITIGATE	MTG PLANNED - MITIGATION		WELL SIFN
07:00 - 07:15	0.25	MITIGATE	MTG PLANNED - MITIGATION		SAFETY MEETING
07:15 - 07:45	0.50	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN 3 JTS, LAND 225 JTS, XN NIPPLE AND RETREIVING HEAD AT 6933
07:45 - 09:00	1.25	MITIGATE	MTG PLANNED - MITIGATION		ND BOPS, NU PROD WHE, TEST TO 2500 PSI
09:00 - 12:00	3.00	MITIGATE	MTG PLANNED - MITIGATION		RDMO HWS 45 TO PAD 6
12:00 - 00:00	12.00	MITIGATE	MTG PLANNED - MITIGATION		RBP SET, WELL SHUT IN