

:		GREAT WESTERN 27-22				Date: 1/12/2017	
AFE No: MTG-2017		Daily Completion and Workover Report				DOL: 2	
REPT NO. 5		OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER MICHAEL LINDSEY / TY WOODWORTH	
ST NO. 00							
SPUD DATE 09/14/2009		API 05-123-29050		STATE COLORADO		COUNTY WELD	
						DIVISION GREAT WESTERN OPERA	
OPERATIONS AT RPT TIME							
24 HR SUMMARY							
POOH WITH REMAINING 2.375 PROD, RIH WITH 4.5 RBP, SET RBP AT 6705', CIRCULATE PACKER FLUID, LAND 212 JTS WITH XN NIPPLE AND RET HEAD AT 6604'. TEST TO 2500 PSI, ND BOPS, NU PROD WHE, RDMO HWS TO GW 27-21							
24 HR FORECAST							
RBP SET, WELL SHUT IN							
GL ELEV 4,772.0 (usft)		RKB 4,772.0 (usft)		FORMATION CODELL		TMD 0	
						TVD 0	
						PBTMD 7,290	
						PBTVD	
				AUTH COST /		DAY COST / CUM COST \$10,437 / \$15,017	
CASING DETAILS							
ASSEMBLY		SIZE		INST DATE		FROM (usft)	
						TO (usft)	
						SIZE	
						WEIGHT	
						GRADE	
						THRDS	
TUBING DETAILS							
ASSEMBLY		SIZE		INST DATE		FROM (usft)	
TUBING ASSEMBLY 1		2.375		09/03/2015		14.0	
						7,083.1	
						5.500	
						WEIGHT	
						GRADE	
						THRDS	
PERFORATIONS							
FORMATION/ZONE				DATE		SIDETRACK #	
						STATUS	
						TYPE	
						TOP (usft)	
						BASE (usft)	
HOURS							
DUR (hr)		PHASE		CODE		SUB	
DESCRIPTION							
00:00 - 07:00		7.00		MITIGATE		MTG PLANNED - MITIGATION	
07:00 - 07:15		0.25		MITIGATE		MTG PLANNED - MITIGATION	
07:15 - 09:30		2.25		MITIGATE		MTG PLANNED - MITIGATION	
09:30 - 11:30		2.00		MITIGATE		MTG PLANNED - MITIGATION	
11:30 - 12:45		1.25		MITIGATE		MTG PLANNED - MITIGATION	
12:45 - 13:15		0.50		MITIGATE		MTG PLANNED - MITIGATION	
13:15 - 14:30		1.25		MITIGATE		MTG PLANNED - MITIGATION	
14:30 - 00:00		9.50		MITIGATE		MTG PLANNED - MITIGATION	
WELL SIFN							
SAFETY MEETING							
POOH STANDING BACK WITH REMAINING 2.375 PROD, TALLY OUT, 227 JTS TOTAL, ONE 10' PUP							
MAKE UP SCREAMING BULL 4.5 RBP, RIH WITH 215 JTS AND SET RBP AT 6705'							
CIRCULATE PACKER FLUID AND TEST RBP TO 500 PSI							
LAY DOWN 3 JTS, LAND 212 JTS, XN NIPPLE AND RETREIVING HEAD AT 6604							
ND BOPS, NU PROD WHE, TEST TO 2500 PSI							
RDMO HWS 45 TO 27-21, WELL SHUT IN							