

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
401722985  
Date Received:  
08/02/2018

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10515

Name of Operator: GUNNISON ENERGY LLC

Address: 1801 BROADWAY #1200

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: \_\_\_\_\_

Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_

Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name	Phone	Email
<u>Ramos, Martha</u>		<u>martha.ramos@state.co.us</u>
<u>Donahue, Jessica</u>	<u>303-296-4222</u>	<u>jessica.donahue@oxbow.com</u>
<u>McWilliams, Dan</u>		<u>dan.mcwilliams@oxbow.com</u>

COGCC INSPECTION SUMMARY:

FIR Document Number: 674104510

Inspection Date: 06/25/2018

FIR Submit Date: 07/02/2018

FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: GUNNISON ENERGY CORPORATION

Company Number: 100122

Address: 1801 BROADWAY #1200

City: DENVER State: CO Zip: 80202

LOCATION - Location ID: 322003

Location Name: SCOTT 12-94-612S94W Number: 19NWNE County: DELTA

Qtrqtr: NWNE Sec: 19 Twp: 12S Range: 94W Meridian: 6

Latitude: 39.000130 Longitude: -107.933620

FACILITY - API Number: 05-029-00 Facility ID: 277181

Facility Name: SCOTT 12-94 Number: 19-1A

Qtrqtr: NWNE Sec: 19 Twp: 12S Range: 94W Meridian: 6

Latitude: 39.000130 Longitude: -107.933620

CORRECTIVE ACTIONS:

1 CA# 117135

Corrective Action:

Date: 07/23/2018

There are three CAs & three CA Dates in this Section.  
 CA#1) Perform Final Reclamation per COGCC 1004 Rules including re-contouring, seeding of site and reclamation of Access road. Install appropriate BMPs to stabilize location until vegetation establishes; all Reclamation Activities to be complete by November 1, 2018.  
 CA#2) Control Noxious Weeds ASAP, at least by 7/23/18. Monitor & control Weeds until Location is Passed for Final Reclamation.  
 CA#3) Complete Plugging procedure as specified in Form 6; Cut four feet below ground level, weld on plate. Consult with COGCC NW Area Engineers for guidance on plugging procedures if needed. Plugging Procedures to be complete by August 2, 2018.

Response: CA COMPLETED

Date of Completion: 08/01/2018

Operator Comment: There are 3 CA's on this site. CA#1 is not due until November 1, 2018. CA#2 Noxious Weeds have been treated and this was completed July 22. CA#3 was completed August 1 and pictures are attached to show the work completed.

COGCC Decision: \_\_\_\_\_

COGCC Representative: \_\_\_\_\_

#### OPERATOR COMMENT AND SUBMITTAL

Comment: \_\_\_\_\_

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Heather Lang

Signed: \_\_\_\_\_

Title: Office Mgr & Lse Analyst

Date: 8/2/2018 2:08:12 PM

### ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401723021	Pic anchor removed
401723024	Pic casing removed
401723026	Pic fence removed
401723027	Pic liner removed
401723028	Pic marker
401723030	Pic pipe removed
401723031	Pic wood removed

Total Attach: 7 Files