

# HALLIBURTON

iCem<sup>®</sup> Service

**NOBLE ENERGY INC-EBUS**

United States of America, COLORADO

Date: Monday, October 16, 2017

**Hullabaloo State Y21-736 Production**

Job Date: Friday, October 06, 2017

Sincerely,

**Adam McKay**

## Legal Notice

---

### Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. Accordingly, HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

---

1.0    Cementing Job Summary ..... 4

    1.1    Executive Summary .....4

2.0    Real-Time Job Summary ..... 7

    2.1    Job Event Log .....7

3.0    Attachments..... 10

    3.1    Hullabaloo State Y21-736.png.....10

## 1.0 Cementing Job Summary

---

### 1.1 Executive Summary

---

Halliburton appreciates the opportunity to perform the cementing services on the **Hullabaloo State Y21-736** cement **Production** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

**Halliburton [Ft. Lupton]**



*The Road to Excellence Starts with Safety*

Sold To #: 345242		Ship To #: 3819649		Quote #:		Sales Order #: 0904342249				
Customer: NOBLE ENERGY INC - EBUS				Customer Rep: Dave Nielsen						
Well Name: HULLABALOO STATE		Well #: Y21-736		API/UWI #: 05-123-45233-00						
Field: WATTENBERG		City (SAP): KEENESBURG		County/Parish: WELD		State: COLORADO				
Legal Description: NE NE-16-2N-64W-44SFNL-967FEL										
Contractor: Noble				Rig/Platform Name/Num: H&P 524						
Job BOM: 7523 7523										
Well Type: HORIZONTAL OIL										
Sales Person: HALAMERICA\HB70026				Srv Supervisor: Bryan Kraft						
Job										
Formation Name										
Formation Depth (MD)		Top		Bottom						
Form Type				BHST		230 degF				
Job depth MD		17181ft		Job Depth TVD		6894ft				
Water Depth				Wk Ht Above Floor		4ft				
Perforation Depth (MD)		From		To						
Well Data										
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
Casing		9.625	8.921	36		J-55	0	2019	0	2019
Casing	0	5.5	4.778	20	BTC	P-110	0	17181	0	6894
Open Hole Section			8.5				2019	17186	2019	6894
Tools and Accessories										
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make	
Guide Shoe						Top Plug	5.5	1	HES	
Float Shoe	5.5	1	HES	17181		Bottom Plug	5.5	2	HES	
Float Collar	5.5	1	HES	17136		SSR plug set				
Insert Float						Plug Container				
Stage Tool						Centralizers				
Fluid Data										
Stage/Plug #: 1										
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
1	Spacer	TUNED SPACER III	80	bbl	11.5	3.78	23.5	4	2793	
34.70 gal/bbl		FRESH WATER								
0.60 gal/bbl		DUAL SPACER SURFACTANT B, 5 GAL PAIL (100003665)								
0.60 gal/bbl		MUSOL A, 330 GAL TOTE - (790828)								
147.42 lbm/bbl		BARITE, BULK (100003681)								

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
2	Cap Cement	ELASTICEM (TM) SYSTEM	150	sack	13.2	1.57	7.53	8	1130	
7.53 Gal		FRESH WATER								
0.80 %		SCR-100 (100003749)								
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
3	Lead Cement	ELASTICEM (TM) SYSTEM	559	sack	13.2	1.6	7.69	8	4299	
7.69 Gal		FRESH WATER								
0.25 %		SCR-100 (100003749)								
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
4	Tail Cement	NEOCEM TM	1173	sack	13.2	2.04	9.75	8	11437	
9.75 Gal		FRESH WATER								
0.08 %		SCR-100 (100003749)								
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
5	Displacement	MMCR & BIOCID FRESH WATER	20	bbl	8.33			8	840	
0.50 gal/bbl		MICRO MATRIX CEMENT RETARDER, 5 GAL PAIL (100003781)								
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
6	Displacement	FRESH WATER	359	bbl	8.33			8	15078	
Cement Left In Pipe		Amount	45 ft			Reason			Shoe Joint	
Mix Water:		Ph 6.0	Mix Water Chloride:			<300 ppm		Mix Water Temperature:		58 °F
Cement Temperature:		N/A	Plug Displaced by:			8.3 lb/gal Fresh Water		Disp. Temperature:		58 °F
Plug Bumped?		Yes	Bump Pressure:			1800 psi		Floats Held?		Yes
Cement Returns:		N/A	Returns Density:			N/A		Returns Temperature:		N/A
Comment The plug bumped @ calculated displacement @ 1800 PSI, shutdown @ 2500 PSI for 5 minutes. The floats held and received 4.5 BBLS back to the truck. No spacer returned to surface.										

## 2.0 Real-Time Job Summary

## 2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	DH Density (ppg)	Comb Pump Rate (bbl/min)	DS Pump Press (psi)	Comments
Event	1	Call Out	Call Out	10/5/2017	22:00:00	USER				CREW CALLED OUT AT 22:00 10/5/2017, REQUESTED ON LOCATION 8:00 10/6/2017. CREW PICKED UP CEMENT, CHEMICALS (45 GAL MUSOL A, 5GAL DUAL SPACER B, 10 GAL D-AIR, 10 GAL MMCR), 100 LBS SUGAR, PLUG CONTAINER AND MANIFOLD FROM FORT LUPTON,CO. BULK 660: 10897881/10867096, BULK BODY LOAD: 11036295, PUMP ELITE 12644847/11189145.
Event	2	Pre-Convoy Safety Meeting	Pre-Convoy Safety Meeting	10/6/2017	00:00:00	USER				DISCUSSED ROUTES, HAZARDS, AND COMMUNICATION WITH CREW.
Event	3	Crew Leave Yard	Crew Leave Yard	10/6/2017	00:15:00	USER				STARTED JOURNEY MANAGEMENT.
Event	4	Arrive At Loc	Arrive At Loc	10/6/2017	01:00:00	USER				END JOURNEY MANAGEMENT. MEET WITH CO. MAN TO DISCUSS JOB; SURFACE CASING: 9.625" 36# J-55 @ 2019', 5.5" CASING: 20# @ 17181.2', 45.23' SHOE JOINT, 8.5" OPEN HOLE, TVD @ 6894', 9.2 PPG WELL FLUID, FRESH WATER DISPLACEMENT.
Event	5	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	10/6/2017	07:00:00	USER				HAZARD HUNT. DISCUSSED POSSIBLE HAZARDS ASSOCIATED WITH LOCATION, RIG UP AND WEATHER.
Event	6	Rig-Up Equipment	Rig-Up Equipment	10/6/2017	07:15:00	USER				CREW STAGED EQUIPMENT AND RIGGED UP BULK, IRON, AND WATER HOSES TO PERFORM JOB.
Event	7	Pre-Job Safety Meeting	Pre-Job Safety Meeting	10/6/2017	11:00:00	USER				MEETING WITH HALLIBURTON AND RIG PERSONNEL. COMMUNICATED POTENTIAL SAFETY HAZARDS AND JOB DETAILS.
Event	8	Start Job	Start Job	10/6/2017	11:36:12	COM5				BEGIN RECORDING JOB DATA.
Event	9	Drop Bottom Plug	Drop Bottom Plug	10/6/2017	11:37:04	USER				PLUG LEFT LANDING JOINT, VERIFIED BY CO.MAN.
Event	10	Test Lines	Test Lines	10/6/2017	11:41:59	USER	8.35		4537.00	PRESSURE TESTED IRON TO 4500 PSI. KICKOUTS SET @ 500 PSI, KICKED OUT @ 800 PSI, 5TH GEAR STALL OUT @ 2130 PSI.
Event	11	Pump Spacer	Pump Tuned Spacer @ 11.5 ppg	10/6/2017	11:53:35	USER	11.49	4.00	273.00	PUMP 80 BBLS OF TUNED SPACER @ 11.5 LB/GAL, ADDED 45 GAL MUSOL A, 45 GAL DUAL SPACER B, 20 GAL D-AIR, DENSITY VERIFIED BY PRESSURIZED MUD SCALES.

Event	12	Drop Bottom Plug	Drop Bottom Plug	10/6/2017	12:19:55	USER				PLUG LEFT LANDING JOINT, VERIFIED BY CO.MAN.
Event	13	Pump Cement	Pump Cap Cement @ 13.2 ppg	10/6/2017	12:21:25	USER	12.94	5.00	220.00	PUMP 150 SKS OF ELASTICEM @ 13.2 LB/GAL, 1.57 YIELD, 7.53 GAL/SK, 42 BBLS, CALCULATED TOC @ 1865", DENSITY VERIFIED BY PRESSURIZED MUD SCALES.
Event	14	Pump Lead Cement	Pump Lead Cement @ 13.2 ppg	10/6/2017	12:28:44	USER	13.19	5.30	328.00	PUMP 559 SKS OF ELASTICEM @ 13.2 LB/GAL, 1.6 YIELD, 7.69 GAL/SK, 159 BBLS, CALCULATED TOL @ 2867', DENSITY VERIFIED BY PRESSURIZED MUD SCALES.
Event	15	Pump Tail Cement	Pump Tail Cement @ 13.2 ppg	10/6/2017	12:49:13	USER	13.18	8.10	585.00	PUMP 1173 SKS OF NEOCEM @ 13.2 LB/GAL, 2.04 YIELD, 9.75 GAL/SK, 426 BBLS, TOT @ 6764', DENSITY VERIFIED BY PRESSURIZED MUD SCALES.
Event	16	Shutdown	Shutdown	10/6/2017	13:43:53	USER				SHUTDOWN TO WASH PUMPS/LINES AND DROP TOP PLUG.
Event	17	Drop Top Plug	Drop Top Plug	10/6/2017	13:50:12	USER				PLUG LEFT LANDING JOINT, VERIFIED BY CO. MAN.
Event	18	Pump Displacement	Pump Fresh Water Displacement	10/6/2017	13:56:54	USER	8.36	10.10	416.00	BEGIN CALCULATED DISPLACEMENT OF 379 BBLS WITH FRESH WATER. MMCR & BIOCIDES ADDED TO 1ST 20 BBLS, BIOCIDES ADDED THROUGH REST OF DISPLACEMENT.
Event	19	Slow Rate	Slow Rate	10/6/2017	14:10:47	USER	8.37	7.30	1440.00	SLOWED RATE DUE TO WATER HAULER FILLING THE TANK HES WAS DISPLACING FROM. WHEN WATER HAULER EMPTIED TANK, BLEW DOWN AND SENT AIR INTO HES LINES. LOST PRIME ON 4X4, SLOWED RATE, REGAINED PRIME AND CONTINUED PUMPING AS SCHEDULED.
Event	20	Bump Plug	Bump Plug	10/6/2017	14:38:46	USER	8.41	3.10	1788.00	PLUG BUMPED AT CALCULATED DISPLACEMENT. PRESSURED 700 PSI OVER FINAL CIRCULATING PRESSURE OF 1800 PSI. NO SPACER TO SURFACE.
Event	21	Shutdown	Shutdown	10/6/2017	14:39:16	USER				SHUTDOWN FOR 5 MINUTE @ 2500 PSI.
Event	22	Check Floats	Check Floats	10/6/2017	14:44:49	USER				RELEASED PRESSURE, FLOATS HELD, 4.5 BBLS BACK.
Event	23	End Job	End Job	10/6/2017	14:47:10	COM5				STOP RECORDING JOB DATA.
Event	24	Pre-Rig Down Safety Meeting	Pre-Rig Down Safety Meeting	10/6/2017	14:50:00	USER				DISCUSSED POSSIBLE HAZARDS ASSOCIATED WITH WEATHER, LOCATION AND RIGGING DOWN IRON AND HOSES.
Event	25	Rig-Down Completed	Rig-Down Completed	10/6/2017	16:00:00	USER				ALL HALLIBURTON ITEMS WERE STOWED FOR TRAVEL, AND LOCATION WAS CLEAN.
Event	26	Pre-Convoy Safety Meeting	Pre-Convoy Safety Meeting	10/6/2017	16:15:00	USER				DISCUSSED ROUTES HAZARDS AND COMMUNICATION WITH CREW.



Event	27	Crew Leave Location	Crew Leave Location	10/6/2017	16:30:00	USER	THANK YOU FOR USING HALLIBURTON - BRYAN KRAFT AND CREW.
-------	----	---------------------	---------------------	-----------	----------	------	---

---

3.0 Attachments

3.1 Hullabaloo State Y21-736.png



