



## Daily Activity Report

Well Name: **BULLARD 06**

API 0500107993	Surface Legal Location SENE S2 T3S R64W M6	Field Name RADAR	License #	State/Province COLORADO	Well Configuration Type VERTICAL
Original KB Elevation (ft) 5,386.00	KB-Tubing Head Distance (ft)	Spud Date Production 10/21/1981 00:00	Rig Release Date 12/14/1981 00:00	PBTD (All) (ftKB) Original Hole - 7,885.0	Total Depth All (TVD) (ftKB)

Job Category WORKOVER	Primary Job Type PRESSURE TEST	Secondary Job Type Other	Status 1 Completed
AFE Number	Start Date 6/13/2018	End Date 6/15/2018	Total AFE Amount (Cost)

Objective
-----------

Summary
---------

Contractor BRIGADE ENERGY SERVICES	Rig Number \ Crew Conventional	Rig Type Workover
---------------------------------------	-----------------------------------	----------------------

Rpt #	Start Date	End Date	Summary
1.0	6/13/2018	6/14/2018	HSM/JSA, HAD LOCK OUT TAG OUT REMOVED & BRADEN HEAD TEST PERFORMED, MIRU BRIGADE 11 & RELATED EQUIP, SET CONTAINMENT & SPOT EQUIP, RUPU, WSI W/ TP 50 CP 100 SCP 0, BLOW WELL DOWN TO RIG TANK, NDWH, NU BOP, RU FLOOR & HANDLING EQUIP, UNLAND TBG, LD HANGER, PU & RIH W/ TAG JNTS, TAG UP W/ 41', LD TAG JNTS, TALLY OOH W/ 247 JNTS 2 3/8" 4.7# EUE = 7749', (TAGGED UP @ 7790' MD TOP PERFORATION @ 7841') LD 3 BAD JNTS, TBG STRING HAS MODERATE CORROSION THROUGHOUT, PU 5 1/2" CSG SCRAPER & 4 5/8" BB, MU TO 2 3/8" EUE, RBIH W/ 246 JNTS TO 7732' MD, POOH TO DERRICK W/ 60 STANDS, MU TIW, SWI TIGHT, SECURE WELL & EQUIP., SDFN.
2.0	6/14/2018	6/15/2018	HSM/JSA, POOH W/ REMAINING TBG & LD SCRAPPER, MI HOLESEEKERS HYDRO TESTER, HJSA, RU TESTER, MU 5 1/2" RBP & SETTING TOOL ON 2 3/8" EUE PROD TBG, HAVE 15 JNTS USED TBG DELIVERED TO LOCATION, TEST TBG BIH TO 5000 PSI, RIH W/ 244 JNTS, LD 2 ADDITIONAL BAD JNTS, RD TESTER, SET RBP @ 7730' MD, RU TO CIRC W/ TREATED FW, BRK CIRC W/ 160 BBLS @ 2.5 BPM / 400 PSI, CIRC OIL/GAS OOH, NDBOP, CHANGE OUT 3K WH W/ 5 K, NUBOP, RU TESTER TO MONITOR & RECORD PRESS TEST, PRESS CASING TO 500 PSI, LOSING 100 PSI / 8 MIN., ISOLATE WH & TEST TRUCK, ATTEMPT SEVERAL TIMES W/ SAME RESULT, DISCUSS OPTIONS, RELEASE RBP & POOH TO DERRICK LD RBP & SETTING TOOL, SWI TIGHT SECURE WELL & EQUIP., SDFN.
3.0	6/15/2018	6/16/2018	HSM/JSA, MU NC,SN TO 2 3/8" PROD TBG RBIH W/ 244 JNTS TO 7717' MD +/- , LAND TBG, NDBOP, NU 5K TOP FLANGE W/ NEW 5K 2 9/16" MASTER VALVE, SWI TIGHT & SECURE, RDPU, PREP RIG & ALL EQUIP TO MOBILIZE, ROAD RIG TO YARD. MOVE ALL EQUIPMENT TO YARD AS WELL. RELEASE & MO ALL 3RD PARTY EQUIP. SCHEDULE ROUSTABOUTS TO PU 3K WH PARTS, BAD & UNUSED TUBING, RETURN TO DVE YARD.