

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175 Contact Name: Jenifer Hakkarinen  
 Name of Operator: PDC ENERGY INC Phone: (303) 8605800  
 Address: 1775 SHERMAN STREET - STE 3000 Fax: \_\_\_\_\_  
 City: DENVER State: CO Zip: 80203 Email: Jenifer.Hakkarinen@pdce.com

**For "Intent" 24 hour notice required,** Name: Evins, Bret Tel: (970) 420-6699  
**COGCC contact:** Email: bret.evins@state.co.us

API Number 05-123-20715-00 Well Number: 12-16  
 Well Name: STATE PETERSON  
 Location: QtrQtr: SWNW Section: 16 Township: 5N Range: 63W Meridian: 6  
 County: WELD Federal, Indian or State Lease Number: \_\_\_\_\_  
 Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon  Subsequent Report of Abandonment

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 40.400890 Longitude: -104.448030  
 GPS Data:  
 Date of Measurement: 09/10/2015 PDOP Reading: 2.0 GPS Instrument Operator's Name: \_\_\_\_\_ Field  
 Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems  
 Other \_\_\_\_\_  
 Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_  
 Fish in Hole:  Yes  No If yes, explain details below  
 Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below  
 Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6718	6726			
Total: 1 zone(s)					

**Casing History**

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	360	310	360	0	VISU
1ST	7+7/8	4+1/2	10.5	6,911	380	6,911	2,640	CBL
S.C. 1.1				2,640	469	2,640	0	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6668 with 2 sacks cmt on top. CIBP #2: Depth 6392 with 2 sacks cmt on top.  
 CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
 CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 40 sks cmt from 1800 ft. to 1300 ft. Plug Type: CASING Plug Tagged:   
 Set 45 sks cmt from 560 ft. to 0 ft. Plug Type: CASING Plug Tagged:   
 Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
 Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
 Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
 Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
(Cast Iron Cement Retainer Depth)  
 Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged:   
 Set \_\_\_\_\_ sacks at surface  
 Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
 Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. \_\_\_\_\_ inch casing Plugging Date: \_\_\_\_\_  
 of \_\_\_\_\_  
 \*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_  
 Type of Cement and Additives Used: \_\_\_\_\_  
 Flowline/Pipeline has been abandoned per Rule 1105  Yes  No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

State Peterson 12-16 (05-123-20715)/Plugging Procedure (Intent)  
 Producing Formation: Codell: 6718'-6726'  
 Upper Pierre Aquifer: 470'-1510'  
 TD: 6925' PBTD: 6760'  
 Surface Casing: 8 5/8" 24# @360' w/ 310 sxs cmt  
 Production Casing: 4 1/2" 10.5# @ 6911.3' w/ 380 sxs cmt (TOC @ 2640' – CBL).  
 Annular fill cmt @ 2640' w/ 469 sxs cmt ( TOC @ surface – CBL).  
 Tubing: 2 3/8" tubing set @ 6704.1' (1/22/2016).  
 Proposed Procedure:  
 1. MIRU pulling unit. Pull 2 3/8" tubing.  
 2. RU wireline company.  
 3. TIH with CIBP. Set BP at 6668'. Top with 2 sxs 15.8#/gal CI G cement.  
 4. TIH with CIBP. Set BP at 6392'. Top with 2 sxs 15.8#/gal CI G cement.  
 5. TIH w/ tubing to 1800'. RU cementing company. Mix and pump 40 sxs 15.8#/gal CI G cement down tubing. (Pierre coverage from 1800'-1300').  
 6. Pickup tubing to 560'. Mix and pump 45 sxs 15.8#/gal CL G cement down tubing. Cement should circulate to surface.  
 7. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Jenifer Hakkarinen  
 Title: Reg TEch Date: \_\_\_\_\_ Email: Jenifer.Hakkarinen@pdce.com

