



00643425

WR 12-72

COLORADO DIVISION OF WATER RESOURCES

101 Columbine Bldg., 1845 Sherman St.
Denver, Colorado 80203

RECEIVED

NOV 29 1972

THIS FORM MUST BE SUBMITTED
WITHIN 60 DAYS OF COMPLETION
OF THE WORK DESCRIBED HERE-
ON. TYPE OR PRINT IN BLACK
INK.

WELL COMPLETION AND PUMP INSTALLATION REPORT

PERMIT NUMBER 66127WELL OWNER Mary HalterN W $\frac{1}{4}$ of the N E $\frac{1}{4}$ of Sec 19ADDRESS 440 E 13th, Denver, Colo. 80203T. 3 N. R. 68 W. 6 P.M.DATE COMPLETED Sept 19, 1972

HOLE DIAMETER

10 in. from 0 to 40 ft.6 1/8 in. from 40 to 200 ft. in. from to ft.

CASING RECORD:

Plain CasingSize 6 5/8 & kind Steel from 0 to 42 ft.Size & kind from to ft.Size & kind from to ft.Perforated CasingSize 4 1/2 & kind Plastic from 20 to 200 ft.Size & kind from to ft.Size & kind from to ft.

GROUTING RECORD

Material CementIntervals WetPlacement Method Poured 0 - 20 Ft.GRAVEL PACK: Size 3/4"Interval 10 to 40

TEST DATA

Date Tested Sept 19, 1972Static Water Level Prior to Test 30 ft.Type of Test Pump BailerLength of Test 4 Hrs.Sustained Yield (Metered) 10 GPMFinal Pumping Water Level

WELL LOG

From	To	Type and Color of Material	Water Loc.
0	40	Clay - Brown - Sandy	<u>10</u>
40	200	Blue Shale	<u>50</u>

*Feed Lot in
SW 1/4 19-3N-68W*

"Leiker Well"

TOTAL DEPTH 200 Ft.

Use additional pages necessary to complete log.